

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR
PROFORMA FOR ACTION PLAN 2007-08

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks	
									PWSS	MWSS	HP	MWSS Single phase	OVS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OVS
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
SPILOVER FOR 2007-08 (STATE SECTOR)																									
1	RCR	RCR	Yapaldinni	Naradagadde	30	34	3.00	1.77	-	-	-	-	-	-	-	-	1	-	-	-	-	1.23	0.00	1.23	Completed
2	RCR	RCR	Marchetal	Pesaldinni	97	107	2.00	0.00	-	-	1	-	-	114	-	-	-	-	-	-	1	2.00	0.00	2.00	C-99 In progress
3	RCR	RCR	Matmari	Heerapur	2575	2884	1.25	0.00	1	1	7	-	-	40	-	A	-	-	-	-	-	1.25	0.00	1.25	In progress
4	RCR	RCR	Gillesugur	Duganur	1375	1540	2.00	0.00	-	1	4	-	-	26	-	-	-	A	-	-	-	2.00	0.00	2.00	C-99 In progress
5	RCR	RCR	J.Venkatapur	Gonal	952	1066	4.50	0.24	-	1	3	-	-	30	-	-	-	A	-	-	-	4.26	0.00	4.26	In progress
6	RCR	RCR	Sagamkunta	Mamadadoddi	1125	1260	4.00	0.00	-	1	4	-	-	15	-	-	-	R	-	-	-	4.00	0.00	4.00	S.B In progress
7	RCR	RCR	Kalmala	Kalmala	5797	6493	1.00	0.00	2	1	8	-	-	23	-	A	-	-	-	-	-	1.00	0.00	1.00	C-99 Completed
8	RCR	RCR	Mamdapur	Nelhal	2242	2511	0.35	0.00	1	1	1	-	1	31	-	A	-	-	-	-	-	0.35	0.00	0.35	S.B- Completed
9	RCR	RCR	Idapanur	Idapanur	4934	5526	4.00	0.00	2	-	8	-	-	21	-	R	-	-	-	-	-	4.00	0.00	4.00	S.B In progress
10	RCR	RCR	Kamalapur	Manjarla	1463	1639	1.00	0.00	1	-	3	-	-	23	-	A	-	-	-	-	-	1.00	0.00	1.00	Completed
11	RCR	RCR	Yergera	Upral	1030	1154	1.00	0.00	1	-	4	-	-	52	-	A	-	-	-	-	-	1.00	0.00	1.00	Completed
				TOTAL			24.10	2.01														22.09	0.00	22.09	
1	RCR	MNV	Athnur	Anjinayya Camp	223	250	9.20	8.64	-	1	1	-	-	83	-	-	1	-	-	-	-	0.56	0.00	0.56	Completed
2	RCR	MNV	Chickkotnekal	Umalihosur	1939	2172	0.50		-	1	3	-	-	13	-	1	-	-	-	-	-	0.50	0.00	0.50	Completed
3	RCR	MNV	Aroli	Rajolli	2497	2797	1.00		-	1	2	-	-	13	-	-	1	-	-	-	-	1.00	0.00	1.00	Completed
4	RCR	MNV	Aroli	Adavikhanapur	823	922	0.60		-	1	2	-	-	16	-	-	-	1	-	-	-	0.60	0.00	0.60	Completed
5	RCR	MNV	Kurdi	Kurdi SC colony	6315	7073	0.75		1	-	8	-	-	31	-	1	-	-	-	-	-	0.75	0.00	0.75	Completed
6	RCR	MNV	Kavital	Kavital	13096	14668	1.50		2	2	16	-	-	18	-	1	-	-	-	-	-	1.50	0.00	1.50	Completed
7	RCR	MNV	Heera	Huda	677	758	1.00		-	1	1	-	-	23	-	-	-	1	-	-	-	1.00	0.00	1.00	Completed
8	RCR	MNV	Hirehanagi	Hirehanagi	1652	1850	1.00		1	-	2	-	-	38	-	1	-	-	-	-	-	1.00	0.00	1.00	Completed
9	RCR	MNV	Mallat	Mallat	2296	2572	0.50		1	-	2	-	-	22	-	1	-	-	-	-	-	0.50	0.00	0.50	Completed
10	RCR	MNV	Utakanur	Utakanur	1772	1985	0.50		1	1	1	-	-	32	-	1	-	-	-	-	-	0.50	0.00	0.50	In progress
11	RCR	MNV	Pamankallur	Benchmardi, Gudihal	1862	2085	2.00		1	1	4	-	-	24	-	-	-	1	-	-	-	2.00	0.00	2.00	Completed
12	RCR	MNV	Gorkal	Jukur	1105	1238	3.00		1	-	2	-	-	44	-	1	-	-	-	-	-	3.00	0.00	3.00	In progress
13	RCR	MNV	Heera	Kaddona Timmapur	440	493	1.50		-	1	1	-	-	36	-	-	1	-	-	-	-	1.50	0.00	1.50	Completed
14	RCR	MNV	Sangapur	Rozagarden camp	625	700	1.50		-	1	1	-	-	32	-	-	-	1	-	-	-	1.50	0.00	1.50	Completed
15	RCR	MNV	Halapur	Halapur	2396	2683	2.00		1	1	4	-	-	37	-	1	-	-	-	-	-	2.00	0.00	2.00	In progress
16	RCR	MNV	Janekal	Gavigat	1836	2056	1.00		1	1	4	-	-	38	-	1	-	-	-	-	-	1.00	0.00	1.00	Completed

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks
									PWSS	MWSS	HP	MWSS Single phase	OVS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase				
17	RCR	MNV	Pamankallur	Pamankallur	2982	3340	2.50		1	1	3	-	-	22	-	1	-	-	-	-	2.50	0.00	2.50	Completed
18	RCR	MNV	Chickkotnekal	Devipur	780	874	1.50		-	1	1	-	-	20	-	-	-	1	-	-	1.50	0.00	1.50	In progress
19	RCR	MNV	Pothnal	Pothnal	4857	5440	3.00		1	-	8	-	-	19	-	1	-	-	-	-	3.00	0.00	3.00	In progress
20	RCR	MNV	Harvi	Radhakrishna camp	671	752	2.00		-	1	1	-	-	23	-	-	-	1	-	-	2.00	0.00	2.00	Completed
21	RCR	MNV	Harvi	Gaddimitti Camp	208	233	1.70		-	-	1	-	-	21	-	-	1	-	-	-	1.70	0.00	1.70	In progress
22	RCR	MNV	Athnur	Jakkaldinni Camp	654	733	1.00		-	1	1	-	-	24	-	-	1	-	-	-	1.00	0.00	1.00	Completed
23	RCR	MNV	Gorkal	Jukurgudda	1105	1238	1.50		1	-	2	-	-	44	-	-	-	1	-	-	1.50	0.00	1.50	Completed
				TOTAL			40.75	8.64													32.11	0.00	32.11	
1	RCR	DEO	Hemnal	Madarkal	1244	1394	8.90	4.69	-	1	2	-	-	50	1	-	-	-	-	-	0.68	0.00	0.68	Completed
2	RCR	DEO	Dondambli	Nagargunda	1362	1526	5.00		-	1	6	-	-	26	-	-	1	-	-	-	5.00	0.00	5.00	C-99 Completed
3	RCR	DEO	Galag	Salerdoddi	200	224	5.00	0.31	-	-	2	-	-	22	-	-	1	-	-	-	4.69	0.00	4.69	C-99 In progress
4	RCR	DEO	Kyadigera	Sakeramandoddi	166	185	5.00	0.31	-	-	2	-	-	17	-	-	1	-	-	-	4.69	0.00	4.69	C-99 In progress
5	RCR	DEO	Chinchodi	Bingerdoddi	100	112	5.00	0.29	-	-	3	-	-	39	-	-	1	-	-	-	4.71	0.00	4.71	C-99 In progress
				TOTAL			28.90	5.60													19.77	0.00	19.77	
1	RCR	LGS	Sarjapur	Amaravati			2.10	0.29													1.81	0.00	1.81	In progress
2	RCR	LGS	Goudur	Bandebhavi	1814	2032	3.00		-	1	4	-	-	48	-	-	-	1	-	-	3.00	0.00	3.00	Completed
3	RCR	LGS	Anwari	Wandli Hosur			2.00														2.00	0.00	2.00	In progress
4	RCR	LGS	Kachapur	Gundasagar			2.00														2.00	0.00	2.00	In progress
5	RCR	LGS	Maraldinni	Kalakabenchi tanda			1.50														1.50	0.00	1.50	Completed
6	RCR	LGS	Sarjapur	Hirehesarur		972	3.00		1	-	-	1	1	28	-	1	-	-	-	-	3.00	0.00	3.00	In progress
7	RCR	LGS	Bannigole	Adapur		957	3.00		-	1	4	-	-	11	-	-	-	-	-	-	3.00	0.00	3.00	In progress
8	RCR	LGS	Maski	Maski W No. 9	22434	25126	7.50		2	8	18	-	-	18	-	1	-	-	-	-	7.50	0.00	7.50	In progress
9	RCR	LGS	Roudalbanda T	Yalagatta	2817	3155	5.00		1	-	4	-	-	23	-	1	-	-	-	-	5.00	0.00	5.00	In progress
10	RCR	LGS	Mavinbhavi	Devarbhupur	3803	4259	4.50		1	1	3	-	-	41	-	1	-	-	-	-	4.50	0.00	4.50	In progress
11	RCR	LGS	Mavinbhavi	Mavinbhavi			2.00	0.42													1.58	0.00	1.58	In progress
12	RCR	LGS	Anwari	Hirenaganur	1908	2137	6.25	0.31	1	1	3	-	-	29	-	1	-	-	-	-	5.94	0.00	5.94	In progress
				TOTAL			41.85	1.02													40.83	0.00	40.83	
1	RCR	SND	Hosahalli EJ	Sasalmari	5816	6979	13.40	9.73	1	1	4	-	-	14	-	1	-	-	-	-	3.67	0.00	3.67	Completed
2	RCR	SND	Umalooti	Veerapur	1220	1464	10.00		-	1	4	-	1	20	1	-	-	-	-	-	10.00	0.00	10.00	S.B - In progress

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks	
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
3	RCR	SND	Pagadadinni	Gandhi camp	250	300	1.00		-	-	2	-	-	17	-	-	1	-	-	-	-	1.00	0.00	1.00	C-99 In progress
4	RCR	SND	Turvihal	Gunjalli Camp	965	1158	15.00		-	-	3	-	-	16	-	-	1	-	-	-	-	15.00	0.00	15.00	Completed
5	RCR	SND	Ragalparvi	Raghavendra camp	250	300	4.00		-	-	2	-	-	18	-	-	1	-	-	-	-	4.00	0.00	4.00	Nearing comp
6	RCR	SND	Salgunda	Salgunda	6560	7872	10.00		1	1	14	-	3	12	-	1	-	-	-	-	-	10.00	0.00	10.00	In progress
7	RCR	SND	Bappur	Hampanal, Gudagaldinni, & Nanjaldinni	1334	1600	15.00		-	1	5	-	-	14	1	-	-	-	-	-	-	15.00	0.00	15.00	S.B - To be start
8	RCR	SND	Alabanur	Kannari	867	1040	4.00		-	1	4	-	-	24	-	-	-	1	-	-	-	4.00	0.00	4.00	S.B- Completed
9	RCR	SND	Badarli	Haratnur	2185	2622	3.00		1	1	4	-	-	25	-	1	-	-	-	-	-	3.00	0.00	3.00	Nearing comp
				TOTAL			75.40	9.73													65.67	0.00	65.67		
				GRAND TOTAL			211.00	27.00													180.47	0.00	180.47		

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR
PROFORMA FOR ACTION PLAN 2007-08

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks	
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15.00	16	17	18	19	20	21	22	23	24	25	26
SPILOVER FOR 2007-08 (CENTRAL SECTOR)																									
1	RCR	RCR	Jambaldinni	Midagaldinni (Navagrama)	1266	1418	5.00	1.00	-	1	5	-	-	26	-	-	1	-	-	-	-	4.00	0.00	4.00	In progress
2	RCR	RCR	Sagamkunta	Ibrahimdoddi	1198	1342	23.00	0.51	-	1	4	-	-	22	1	-	-	-	-	-	-	22.49	0.00	22.49	To be started
3	RCR	RCR	Bijangera	Sidrampur	1013	1135	2.50	0.25	-	1	2	-	-	22	-	-	-	A	-	-	-	2.25	0.00	2.25	S.B-In progress
4	RCR	RCR	Hydrofracturing of BW 20 Nos				2.00	0.00	-	-	-	-	-	-	-	-	-	-	-	-	-	2.00	0.00	2.00	In progress
				TOTAL			32.50	1.76														30.74	0.00	30.74	
1	RCR	MNV	Pothnal	Tadakal	1748	1958	13.75	9.88	1	1	2	-	-	26	1	-	-	-	-	-	-	2.46	0.00	2.46	Completed
2	RCR	MNV	Navalkal	Murkigudda & Tanda	1452	1626	20.00	18.09	1	1	2	-	-	54	1	-	-	-	-	-	-	1.91	0.00	1.91	Completed
3	RCR	MNV	Kavital	Narayanappa camp	587	657	12.50	7.96	1	-	2	-	-	97	1	-	-	-	-	-	-	4.54	0.00	4.54	Completed
4	RCR	MNV	Pothnal	Tadakal Camp	357	400	7.75	4.05	-	-	1	-	-	16	-	1	-	-	-	-	-	1.45	0.00	1.45	Completed
5	RCR	MNV	Neer Manvi	Neer Manvi camp	312	350	4.35	0.78	-	1	2	-	-	107	-	1	-	-	-	-	-	3.57	0.00	3.57	In progress
6	RCR	MNV	K.Gudadinni	Choudry Camp	661	740	3.58	2.08	-	1	4	-	-	12	-	1	-	-	-	-	-	0.51	0.00	0.51	Completed
7	RCR	MNV	Bagalwada	Satyaraj Camp	268	300	7.00	3.58	-	1	1	-	-	97	-	1	-	-	-	-	-	3.42	0.00	3.42	Completed
8	RCR	MNV	Chickkotnekal	Nalgamdinni	253	283	3.00		-	1	1	-	-	47	-	1	-	-	-	-	-	3.00	0.00	3.00	Completed
9	RCR	MNV	Gorkal	Jukur	1105	1238	8.00		1	-	2	-	-	44	1	-	-	-	-	-	-	8.00	0.00	8.00	Tender process in progress
10	RCR	MNV	Madlapur	Chikalparvi	2755	3086	1.00		1	-	2	-	-	26	-	1	-	-	-	-	-	1.00	0.00	1.00	Completed
11	RCR	MNV	Janeikal	Aldal	1559	1746	5.00		1	1	2	-	-	40	-	1	-	-	-	-	-	5.00	0.00	5.00	In progress
12	RCR	MNV	Chagabhvai	Kadadinni	1950	2184	8.00		-	1	3	-	-	12	1	-	-	-	-	-	-	8.00	0.00	8.00	In progress
13	RCR	MNV	Pothnal	Pothnal	4857	5440	8.00		1	-	8	-	-	13	1	-	-	-	-	-	-	8.00	0.00	8.00	In progress
14	RCR	MNV	Hirekotnekal	Hirekotnekal	7662	8581	3.00		1	1	6	-	-	19	-	1	-	-	-	-	-	3.00	0.00	3.00	Completed
15	RCR	MNV	Kavital	Ganganagar Camp	436	488	2.00		-	1	2	-	-	35	-	-	-	1	-	-	-	2.00	0.00	2.00	Completed
16	RCR	MNV	Pothnal	Kharabdinni	1042	1167	8.00		-	1	1	-	-	49	1	-	-	-	-	-	-	8.00	0.00	8.00	In progress
17	RCR	MNV	Neer Manvi	Neer Manvi	6427	7198	4.00		1	1	10	-	-	21	-	1	-	-	-	-	-	4.00	0.00	4.00	In progress
18	RCR	MNV	Athnur	Athnur	4208	4713	5.00		1	-	4	-	-	13	-	1	-	-	-	-	-	5.00	0.00	5.00	C-99 Completed
19	RCR	MNV	Navalkal	Murkigudda	1142	1279	5.00	4.26	1	1	2	-	-	54	-	1	-	-	-	-	-	0.74	0.00	0.74	Completed
20	RCR	MNV	Halapur	Jinnapur	518	580	10.00		-	1	2	-	-	34	1	-	-	-	-	-	-	10.00	0.00	10.00	C-99 To be started

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks	
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
21	RCR	MNV	Sadapur	Umalipannur	904	1013	10.00		1	1	-	-	-	65	1	-	-	-	-	-	-	10.00	0.00	10.00	C-99 Tender process in progress
22	RCR	MNV	Mallat	Mallat	904	2572	8.00		1	-	5	-	-	29	-	1	-	-	-	-	-	8.00	0.00	8.00	C-99 Tender process in progress
23	RCR	MNV	Sadapur	Sadapur tanda	128	143	8.00		-	-	1	-	-	19	-	-	1	-	-	-	-	8.00	0.00	8.00	C-99 In progress
24	RCR	MNV	Madlapur	Rangadhhal	534	598	5.00		-	1	1	-	-	29	-	-	-	1	-	-	-	5.00	0.00	5.00	C-99 In progress
25	RCR	MNV	Sadapur	Korvi	1637	1833	10.00		1	1	2	-	-	51	1	-	-	-	-	-	-	10.00	0.00	10.00	C-99 Tender process in progress
26	RCR	MNV	Hirekotnekal	Hirekotnekal	7662	8581	2.00		1	1	6	-	-	19	-	1	-	-	-	-	-	2.00	0.00	2.00	C-99 Completed
27	RCR	MNV	Bagalwada	Bagalwada	7544	8449	5.00		1	1	8	-	-	11	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B Completed
28	RCR	MNV	Chickkotnekal	Yadival	784	878	5.00		-	1	-	-	-	17	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B In progress
29	RCR	MNV	Halapur	Tuggaldinni Camp	200	224	5.00		-	-	2	-	-	26	-	-	1	-	-	-	-	5.00	0.00	5.00	In progress
30	RCR	MNV	Hirehanagi	Goldinni	923	1034	5.00		-	1	2	-	-	19	-	-	-	1	-	-	-	5.00	0.00	5.00	S.B In progress
31	RCR	MNV	Janekal	Srinivas Camp	223	250	5.00		-	1	1	-	-	15	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B Completed
32	RCR	MNV	Kallur	Bhagyanagar Camp	600	672	2.50		-	1	2	-	-	22	-	-	-	1	-	-	-	2.50	0.00	2.50	In progress
33	RCR	MNV	Madagiri	Hallihosur	195	219	4.50		-	1	8	-	-	11	-	1	-	-	-	-	-	4.50	0.00	4.50	In progress
34	RCR	MNV	Kapgal	Baganaik Camp	223	250	5.00		-	-	2	-	-	20	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B- Progress
35	RCR	MNV	Madlapur	Chikalparvi	2755	3086	8.00		1	-	2	-	-	44	-	1	-	-	-	-	-	8.00	0.00	8.00	S.B- In progress
36	RCR	MNV	Navalkal	Ramsing tanda	250	280	5.00		-	-	2	-	-	18	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B- Completed
37	RCR	MNV	Sangapur	Chandrakanth camp	367	411	5.00		-	1	1	-	-	40	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B- Completed
38	RCR	MNV	Utaknur	Markamdinni	1701	1905	5.00		-	-	6	-	-	12	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B- Progress
39	RCR	MNV	Hydrofracturing of BW 20 Nos				2.00															2.00	0.00	2.00	In progress
				TOTAL			243.93	50.68														188.60	0.00	188.60	
1	RCR	DEO	Ramdurga	Kakargal	399	447	13.50	4.68	1	1	4	-	-	41	1	-	-	-	-	-	-	8.82	0.00	8.82	GLSR completed
2	RCR	DEO	Alkod	Akalkumpi	1644	1842	13.45	5.03	-	1	5	-	-	55	1	-	-	-	-	-	-	0.60	0.00	0.60	Completed
3	RCR	DEO	Palkanmardi	Palkanmardi	1314	1472	3.65	2.70	-	1	4	-	-	26	-	-	1	-	-	-	-	0.95	0.00	0.95	Completed
4	RCR	DEO	Deodurga	Hawalerdoddi	53	60	2.40	1.18	-	-	2	-	-	25	-	-	1	-	-	-	-	1.22	0.00	1.22	Completed
5	RCR	DEO	Kothadoddi	Sannabatterdoddi	142	160	5.00		-	-	2	-	-	31	-	-	1	-	-	-	-	5.00	0.00	5.00	In progress
6	RCR	DEO	Karigudda	Galimarigemmadoddi	476	534	5.00		-	-	2	-	-	18	-	-	1	-	-	-	-	5.00	0.00	5.00	In progress
7	RCR	DEO	Hydrofracturing of BW 20 Nos				2.00		-	-	2	-	-		-	-	1	-	-	-	-	2.00	0.00	2.00	In progress

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks		
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS	
				TOTAL			45.00	13.59														23.59	0.00	23.59		
1	RCR	LGS	Paidoddi	Tanmankaldoddi	325	364	3.00		-	-	3	-	-	19	-	-	1	-	-	-	-	-	3.00	0.00	3.00	C-99 In progress
2	RCR	LGS	Anahosur	Bendona	1175	1316	4.00		1	-	3	-	-	47	-	1	-	-	-	-	-	-	4.00	0.00	4.00	C-99 In progress
3	RCR	LGS	Bannigole	Jantapur	1327	1486	4.00		-	1	-	1	-	21	1	-	-	-	-	-	-	-	4.00	0.00	4.00	S.B-In progress
4	RCR	LGS	Kannal	Jakkermadu & tanda	2817	3155	5.00		-	1	6	-	-	14	1	-	-	-	-	-	-	-	5.00	0.00	5.00	C-99 In progress
5	RCR	LGS	Kannal	Timmapur & tanda	2126	2381	5.00		-	1	5	-	-	21	1	-	-	-	-	-	-	-	5.00	0.00	5.00	C-99 In progress
6	RCR	LGS	Gorebal	Halabhavi	2485	2783	5.00		-	1	3	-	1	13	-	1	-	1	-	-	-	-	5.00	0.00	5.00	C-99 In progress
7	RCR	LGS	Goudur	Machanur & tanda	1974	2210	3.50		1	-	5	-	-	31	-	1	-	-	-	-	-	-	3.50	0.00	3.50	S.B Completed
8	RCR	LGS	Maski	Maski Ward No. 9	22434	25126	6.00		2	8	18	-	-	18	-	1	-	-	-	-	-	-	6.00	0.00	6.00	In progress
9	RCR	LGS	Hydrofracturing of BW 20 Nos				2.00															2.00	0.00	2.00	Completed	
				TOTAL			34.50	0.00														37.50	0.00	37.50		
1	RCR	SND	Gunda	Gunda	1197	1436	14.00	3.67	-	1	5	-	1	26	1	-	-	-	-	-	-	-	10.33	0.00	10.33	Tender process in progress
2	RCR	SND	Devargudi	Chiratnal	1286	1543	18.00	0.29	-	1	3	-	1	13	1	-	-	-	-	-	-	-	17.71	0.00	17.71	Tender process in progress
3	RCR	SND	Turvihal	Turvihal	12356	14827	12.00	4.64	1	2	14	-	2	16	-	1	-	-	-	-	-	-	7.36	0.00	7.36	Nearing completion
4	RCR	SND	Veerapur	Veerapur	1220	1464	12.00	10.73	-	1	4	-	-	20	1	-	-	-	-	-	-	-	1.27	0.00	1.27	Completed
5	RCR	SND	Goudanbhavi	Goudanbhavi	2305	2766	18.00	0.90	-	-	7	-	1	22	1	-	-	-	-	-	-	-	17.10	0.00	17.10	To be started
6	RCR	SND	Tidigole	Uppaldoddi	1743	2091	10.00		-	1	6	-	-	14	1	-	-	-	-	-	-	-	10.00	0.00	10.00	C-99 To be started
7	RCR	SND	Somalapur	Budihal Camp	1200	1440	5.00		-	-	5	-	-	16	-	-	1	-	-	-	-	-	5.00	0.00	5.00	C-99 In progress
8	RCR	SND	Goudanbhavi	Nagireddy Camp & Sa	1140	1368	10.00		-	-	9	-	-	18	-	-	1	-	-	-	-	-	10.00	0.00	10.00	C-99 To be started
9	RCR	SND	Goudanbhavi	Buddinni	1831	2197	10.00		-	1	4	-	-	14	-	-	-	1	-	-	-	-	10.00	0.00	10.00	C-99 To be started
10	RCR	SND	Gonwar	Paparao Camp	220	264	5.00		-	-	3	-	-	19	-	-	1	-	-	-	-	-	5.00	0.00	5.00	C-99 Completed
11	RCR	SND	Veerapur	3rd Mile Camp	420	504	2.00		-	-	5	-	-	15	-	-	1	-	-	-	-	-	2.00	0.00	2.00	C-99 In progress
12	RCR	SND	Goudanbhavi	Goudanbhavi camp	450	540	3.00		-	-	6	-	-	23	-	-	1	-	-	-	-	-	3.00	0.00	3.00	C-99 In progress
13	RCR	SND	Turvihal	Madhya Camp	175	250	5.00		-	-	3	-	-	20	-	-	1	-	-	-	-	-	5.00	0.00	5.00	C-99 Completed
14	RCR	SND	Turvihal	Basavanna camp	260	312	5.00		-	-	4	-	-	32	-	-	1	-	-	-	-	-	5.00	0.00	5.00	C-99 Completed
15	RCR	SND	Hosalli EJ	Mastan Camp	260	312	5.00		-	-	3	-	-	24	-	-	1	-	-	-	-	-	5.00	0.00	5.00	C-99 In progress
16	RCR	SND	Hosalli EJ	Hanumannagar camp	180	216	5.00		-	-	4	-	-	36	-	-	1	-	-	-	-	-	5.00	0.00	5.00	C-99 In progress
17	RCR	SND	Kolbal	Muddapur	946	1135	5.00		-	-	4	-	-	14	-	-	1	-	-	-	-	-	5.00	0.00	5.00	C-99 Completed
18	RCR	SND	Gonwar	Vigneshwar camp	250	300	4.00		-	-	3	-	-	16	-	-	1	-	-	-	-	-	4.00	0.00	4.00	C-99 Completed

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks	
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
19	RCR	SND	Gonwar	Venkatreddy & Sanya	370	444	6.00		-	-	4	-	-	17	-	-	1	-	-	-	-	6.00	0.00	6.00	C-99 In progress
20	RCR	SND	Jalihal	Satyavati Camp	465	558	5.00		-	-	3	-	-	16	-	-	1	-	-	-	-	5.00	0.00	5.00	C-99 Completed
21	RCR	SND	Gonwar	Venkateshwar camp	150	180	4.00		-	-	1	-	-	18	-	-	1	-	-	-	-	4.00	0.00	4.00	C-99 Completed
22	RCR	SND	Jalihal	Tayamma Camp	398	478	5.00		-	-	4	-	-	21	-	-	1	-	-	-	-	5.00	0.00	5.00	C-99 Completed
23	RCR	SND	Gonwar	Venkateshwar camp	360	432	5.00		-	-	3	-	-	17	-	-	1	-	-	-	-	5.00	0.00	5.00	C-99 In progress
24	RCR	SND	Bassapur K	Bassapur K	3356	4027	10.00		1	1	3	-	-	14	-	1	-	-	-	-	-	10.00	0.00	10.00	C-99 In progress
25	RCR	SND	Kolbal	Kolbal	2197	2636	3.00		1	-	4	-	-	23	-	1	-	-	-	-	-	3.00	0.00	3.00	In progress
26	RCR	SND	Gunda	Bhogapur & Camp	380	456	4.90		-	-	2	-	-	11	-	-	1	-	-	-	-	4.90	0.00	4.90	Completed
27	RCR	SND	Mukkunda	Mukkunda	3111	3733	10.00		1	1	5	-	-	21	-	1	-	-	-	-	-	10.00	0.00	10.00	In progress
28	RCR	SND	Badarli	Giniwar	2498	2998	4.00		1	-	4	-	-	20	-	1	-	-	-	-	-	4.00	0.00	4.00	Completed
29	RCR	SND	Gudadur	Meharnal	758	910	6.00		-	-	3	-	-	16	-	-	1	-	-	-	-	6.00	0.00	6.00	S.B To be started
30	RCR	SND	Mukkunda	Huda	2176	2611	10.00		1	-	4	-	-	23	-	1	-	-	-	-	-	10.00	0.00	10.00	To be started
31	RCR	SND	Gudadur	Gonal	1830	2196	3.00		-	1	3	-	-	16	-	-	-	1	-	-	-	3.00	0.00	3.00	S.B - Progress
32	RCR	SND	Virupapur	Virupapur	5518	6622	5.00		1	-	3	-	-	25	-	1	-	-	-	-	-	5.00	0.00	5.00	Completed
33	RCR	SND	Hosalli EJ	Hosalli EJ	3159	3791	12.00		-	1	4	-	-	19	-	-	1	-	-	-	-	12.00	0.00	12.00	C-99 To be started
34	RCR	SND	Badarli	Timmapur	2342	2810	2.10		1	-	4	-	-	18	-	1	-	-	-	-	-	2.10	0.00	2.10	In progress
35	RCR	SND	Hydrofracturing of BW 20 Nos				2.00		-	-	-	-	-	-	-	-	-	-	-	-	-	2.00	0.00	2.00	Completed
				TOTAL			245.00	20.23														224.77	0.00	224.77	
				GRAND TOTAL			600.93	86.26														505.20	0.00	505.20	

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR
PROFORMA FOR ACTION PLAN 2007-08

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks	
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
SPILLOVER FOR 2007-08 (D.D.P)																									
1	RCR	RCR	Kamalapur	Gadhar	1610	1803	5.10	3.98	1	-	3	-	-	20	-	R	-	-	-	-	-	1.12	0.00	1.12	Completed
2	RCR	RCR	Kadlur	Arashingi	1280	1434	10.00	0.29	1	-	4	-	-	42	-	R	-	-	-	-	-	9.71	0.00	9.71	Completed
3	RCR	RCR	Kadlur	Bevinbenchi	417	467	10.00		-	1	3	-	-	48	-	-	-	R	-	-	-	10.00	0.00	10.00	Completed
4	RCR	RCR	Kalmala	Hunshihalhuda	2249	2519	10.00		-	1	3	-	1	15	-	-	-	R	-	-	-	10.00	0.00	10.00	C-99 Completed
5	RCR	RCR	Yergera	Yergera KEB	5054	5660	8.00		1	2	12	-	-	31	-	-	1	-	-	-	-	8.00	0.00	8.00	Completed
6	RCR	RCR	Yergera	Yergera	5054	5660	9.95	0.10	1	2	12	-	-	31	-	R	-	-	-	-	-	9.85	0.00	9.85	Completed
7	RCR	RCR	Singanodi	Mandalgera	1326	1485	12.00		-	1	3	-	-	21	1	-	-	-	-	-	-	12.00	0.00	12.00	C-99 To be started
8	RCR	RCR	Chandrabanda	Arasigera	1189	1332	14.00		-	1	4	-	-	19	1	-	-	-	-	-	-	14.00	0.00	14.00	To be started
9	RCR	RCR	Kamalapur	Jalibenchi	1099	1231	10.00		-	1	3	-	26	-	-	A	-	-	-	-	-	10.00	0.00	10.00	S.B To be started
10	RCR	RCR	Mamdapur	Mamdapur	2361	2644	1.00		1	1	6	-	-	34	-	A	-	-	-	-	-	1.00	0.00	1.00	S.B Completed
11	RCR	RCR	Kamalapur	Kamalapur	1496	1676	1.00		1	-	3	-	-	22	-	A	-	-	-	-	-	1.00	0.00	1.00	S.B Completed
12	RCR	RCR	Matmari	Matmari	4712	5277	1.90		2	1	13	-	1	48	-	A	-	-	-	-	-	1.90	0.00	1.90	Completed
13	RCR	RCR	Purthiqli	Udamgal	1906	2135	2.00		1	1	7	-	-	43	-	A	-	-	-	-	-	2.00	0.00	2.00	In progress
14	RCR	RCR	L.K.Doddi	Julemgera	1502	1682	2.00		1	-	4	-	-	23	-	A	-	-	-	-	-	2.00	0.00	2.00	S.B In progress
15	RCR	RCR	Idapanur	Mirjapur	1682	1884	3.00		1	-	8	-	-	37	-	R	-	-	-	-	-	3.00	0.00	3.00	C-99 In progress
16	RCR	RCR	L.K.Doddi	Masadoddi	1537	1721	1.50		1	-	4	-	-	20	-	A	-	-	-	-	-	1.50	0.00	1.50	In progress
17	RCR	RCR	Idapanur	Mirjapur Muniyappa	1682	1884	2.50		1	-	8	-	-	37	-	A	-	-	-	-	-	2.50	0.00	2.50	C-99 In progress
18	RCR	RCR	L.K.Doddi	L.K.Doddi	1683	1885	2.50		1	-	5	-	-	22	-	A	-	-	-	-	-	2.50	0.00	2.50	In progress
19	RCR	RCR	Manslapur	Manslapur	2768	3100	5.00		1	-	2	-	-	19	-	A	-	-	-	-	-	5.00	0.00	5.00	To be started
20	RCR	RCR	J.Venkatapur	J.Venkatapur	1926	2157	1.00		2	-	3	-	-	35	-	A	-	-	-	-	-	1.00	0.00	1.00	In progress
21	RCR	RCR	Chandrabanda	Ganmur	1690	1893	4.60		1	-	6	-	-	23	-	R	-	-	-	-	-	4.60	0.00	4.60	In progress
22	RCR	RCR	L.K.Doddi	Tuntapur	1163	1303	2.50		-	1	2	-	-	23	-	-	-	R	-	-	-	2.50	0.00	2.50	C-99 In progress
23	RCR	RCR	Jambaldinni	Puchaldinni	1104	1236	2.00		-	1	4	-	-	28	-	-	-	A	-	-	-	2.00	0.00	2.00	S.B In progress
24	RCR	RCR	Kalmala	Hunshihalhuda	2249	2519	2.00		-	1	3	-	1	15	-	-	-	A	-	-	-	2.00	0.00	2.00	Completed
25	RCR	RCR	Kadlur	Rangapur	653	731	5.00		-	1	3	-	-	37	-	-	-	R	-	-	-	5.00	0.00	5.00	In progress
26	RCR	RCR	Kamalapur	Gonwar	1233	1381	7.00		-	1	4	-	-	25	-	A	-	-	-	-	-	7.00	0.00	7.00	C-99 In progress
27	RCR	RCR	Marchatal	Marchatal Camp	150	168	2.00		-	-	2	-	-	30	-	-	-	-	-	-	1	2.00	0.00	2.00	C-99 Completed
28	RCR	RCR	Purthiqli	Purthiqli	1844	2065	4.50		1	1	8	-	1	70	-	-	-	-	-	-	1	4.50	0.00	4.50	C-99 Completed
29	RCR	RCR	Purthiqli	Purthiqli Camp	350	392	4.50		-	-	3	-	-	19	-	-	-	-	-	-	1	4.50	0.00	4.50	C-99 Completed

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks	
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
30	RCR	RCR	Kalmala	Vijayanagar Camp	650	728	1.50		-	-	3	-	1	38	-	-	-	-	-	-	1	1.50	0.00	1.50	C-99 Completed
				TOTAL			148.05	4.37														143.68	0.00	143.68	
1	RCR	DEO	Palkanmardi	Wandli	2199	2462	3.45	1.84	-	1	6	-	-	33	-	-	1	-	-	-	-	1.61	0.00	1.61	In progress
2	RCR	DEO	Kyadigera	Bandegudda	1699	1902	3.45	0.17	1	1	8	-	-	72	-	-	1	-	-	-	-	0.60	0.00	0.60	In progress
3	RCR	DEO	Kyadigera	Kyadigera	5209	5834	3.95		1	2	12	-	-	18	-	1	-	-	-	-	-	3.95	0.00	3.95	In progress
4	RCR	DEO	Hirebudur	Haddinal	466	521	2.95	0.71	1	-	2	-	-	54	-	-	1	-	-	-	-	2.24	0.00	2.24	In progress
5	RCR	DEO	Jerabandi	Chickbudur	1553	1739	3.00	1.28	-	1	2	-	-	25	-	-	1	-	-	-	-	1.72	0.00	1.72	In progress
6	RCR	DEO	Mundargi	Suladagudda	662	741	2.45	0.81	-	1	3	-	-	37	-	-	1	-	-	-	-	1.64	0.00	1.64	Completed
7	RCR	DEO	Kyadigera	Kurlerdoddi	144	161	3.45	1.13	-	-	2	-	-	22	-	-	1	-	-	-	-	2.32	0.00	2.32	In progress
8	RCR	DEO	Kyadigera	A.G Colony & tanda	487	543	4.45	0.29	-	1	4	-	-	46	-	-	1	-	-	-	-	4.16	0.00	4.16	In progress
9	RCR	DEO	Jerabandi	Kamdal	333	372	2.45	0.35	1	-	2	-	-	53	-	-	1	-	-	-	-	2.10	0.00	2.10	In progress
10	RCR	DEO	B.Ganekal	Mallapur	1546	1731	2.45	0.83	-	1	2	-	-	40	-	-	1	-	-	-	-	1.62	0.00	1.62	In progress
11	RCR	DEO	Gugal	Herur	8819	917	2.50		1	1	3	-	-	69	-	-	1	-	-	-	-	2.50	0.00	2.50	To be started
12	RCR	DEO	Palkanmardi	Madarkal	1216	1361	10.00		-	1	3	-	-	18	1	-	-	-	-	-	-	10.00	0.00	10.00	To be started
13	RCR	DEO	Palkanmardi	Palkanmardi	1314	1472	10.00		-	1	3	-	-	17	1	-	-	-	-	-	-	10.00	0.00	10.00	To be started
14	RCR	DEO	Kardigudda	Herundi	9994	1113	10.00		-	1	4	-	-	22	1	-	-	-	-	-	-	10.00	0.00	10.00	To be started
15	RCR	DEO	Hemanal	Khanapur	1502	1682	10.00	0.59	-	1	3	-	-	65	1	-	-	-	-	-	-	9.41	0.00	9.41	Tender process in progress
16	RCR	DEO	Gabbur	Gabbur	6441	7213	15.00		2	-	10	-	-	20	1	-	-	-	-	-	-	15.00	0.00	15.00	To be started
17	RCR	DEO	Kyadigera	Kyadigera	4690	5252	7.00		1	2	12	-	-	18	1	-	-	-	-	-	-	7.00	0.00	7.00	C-99 In progress
18	RCR	DEO	K.Irabgera	K.Irabgera	1542	1727	5.00		1	-	4	-	-	12	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B In progress
19	RCR	DEO	Karegudda	Anjal	2470	2766	5.00		1	1	3	-	-	56	-	-	1	-	-	-	-	5.00	0.00	5.00	In progress
20	RCR	DEO	Karegudda	Karegudda	276	309	5.00		1	1	8	-	-	11	-	-	1	-	-	-	-	5.00	0.00	5.00	In progress
21	RCR	DEO	K.Irabgera	H.N.Tanda	259	290	5.00	0.12	-	-	3	-	-	64	-	-	1	-	-	-	-	4.88	0.00	4.88	C-99 Completed
22	RCR	DEO	Kyadigera	Sakkredoddi	240	258	5.00		-	-	2	-	-	28	-	-	1	-	-	-	-	5.00	0.00	5.00	C-99 In progress
23	RCR	DEO	Kyadigera	Bassappandoddi	263	289	5.00		-	-	2	-	-	25	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B In progress
24	RCR	DEO	Deodurga	Sankardoddi	370	592	5.00		-	-	3	-	-	13	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B In progress
25	RCR	DEO	Maladkal	Kardigudda	315	352	5.00		-	-	3	-	-	70	-	-	1	-	-	-	-	5.00	0.00	5.00	S.B In progress
26	RCR	DEO	Mustur	Piligunda	754	844	5.00	0.59	-	1	2	-	-	24	-	-	1	-	-	-	-	4.41	0.00	4.41	In progress
27	RCR	DEO	Arkera	Janisardoddi	213	249	4.00		-	1	1	-	-	27	-	-	1	-	-	-	-	4.00	0.00	4.00	In progress
28	RCR	DEO	Kardigudda	Jambaldinni	337	377	5.00		-	-	1	-	-	44	-	-	1	-	-	-	-	5.00	0.00	5.00	In progress
29	RCR	DEO	Jerabandi	Sugural	428	479	5.00		-	1	2	-	-	80	-	-	1	-	-	-	-	5.00	0.00	5.00	Completed

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase				
				TOTAL			155.55	8.71												144.16	0.00	144.16		
1	RCR	LGS	Amdihal	Channammanahatti			2.50													2.50	0.00	2.50	In progress	
2	RCR	LGS	Bannigole	Adapur			2.00	1.40												0.60	0.00	0.60	Completed	
3	RCR	LGS	Maraldinni	Neerlotti			3.50	2.01												1.49	0.00	1.49	Completed	
4	RCR	LGS	Hatti	Hatti			5.00	3.63												1.37	0.00	1.37	Completed	
5	RCR	LGS	Kannapurhatti	Kannapurhatti (Mudgal Navodaya school)			16.86	5.00												11.86	0.00	11.86	work implemented by KUWS	
6	RCR	LGS	Gorebal	Gorebal tanda			4.50	3.93												0.57	0.00	0.57	Completed	
7	RCR	LGS	Santekallur	Hirenaganur			3.00													3.00	0.00	3.00	In progress	
8	RCR	LGS	Santekallur	Bombaihatti			2.00													2.00	0.00	2.00	In progress	
9	RCR	LGS	Roudalbanda UKR	Toralbenchi			5.00													5.00	0.00	5.00	In progress	
10	RCR	LGS	Kachapur	Kachapur			5.00													5.00	0.00	5.00	In progress	
11	RCR	LGS	Amdihal	Kansavi			4.00													4.00	0.00	4.00	In progress	
12	RCR	LGS	Nagalapur	Nagalapur			2.00													2.00	0.00	2.00	In progress	
13	RCR	LGS	Anwari	Anwari			15.00	0.31												14.69	0.00	14.69	In progress	
14	RCR	LGS	Talekhan	Hadagali			2.00													2.00	0.00	2.00	In progress	
15	RCR	LGS	Eachnal	Neeralkera			4.50													4.50	0.00	4.50	S.B In progress	
16	RCR	LGS	Roudalbanda	Roudalbanda (T)			2.00													2.00	0.00	2.00	In progress	
17	RCR	LGS	Eachnal	Eachnal			2.00													2.00	0.00	2.00	In progress	
18	RCR	LGS	Nagaral	Nagarhal			2.00	0.44												1.56	0.00	1.56	In progress	
19	RCR	LGS	Ankushdoddi	Huvinbhavi			1.00													1.00	0.00	1.00	In progress	
20	RCR	LGS	Maraldinni	Thirthabhavi			1.00													1.00	0.00	1.00	In progress	
21	RCR	LGS	Sarjapur	Kuppigudda			1.00													1.00	0.00	1.00	In progress	
22	RCR	LGS	Sarjapur	Chickhesarur			1.00													1.00	0.00	1.00	In progress	
23	RCR	LGS	Gejjalgatta	Gejjalgatta			0.65													0.65	0.00	0.65	In progress	
24	RCR	LGS	Kannal	Kannal			1.50	0.29												1.21	0.00	1.21	S.B In progress	
25	RCR	LGS	Mavinbhavi	Hunkunti			1.00													1.00	0.00	1.00	In progress	
26	RCR	LGS	Guntagole	Gonwatla tanda			3.00	0.27												2.73	0.00	2.73	In progress	
27	RCR	LGS	Gurgunta	Pujari tanda			3.00													3.00	0.00	3.00	C-99 In progress	
28	RCR	LGS	Goudur	Hadalageridoddi			3.00	0.31												2.69	0.00	2.69	Completed	
29	RCR	LGS	Hatti	Hatti ward No. 4			2.50													2.50	0.00	2.50	In progress	

Sl No	District	Taluk	Gram Panchayat	Village/ Habitation	Population 2001	Population 2007	Estimate cost	Expenditure as on 31-3-2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Remarks
									PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase				
30	RCR	LGS	Roudalbanda	Gudijawoor			2.50	0.29													2.21	0.00	2.21	In progress
31	RCR	LGS	Goudur	Goudur SC colony			3.00	0.28													2.72	0.00	2.72	Completed
32	RCR	LGS	Maraldinni	Benakanal			2.00														2.00	0.00	2.00	In progress
33	RCR	LGS	Devarbhupur	Aidabhavi			1.25	0.57													0.68	0.00	0.68	In progress
34	RCR	LGS	Nagalapur	Kumarkhed			1.50	0.28													1.22	0.00	1.22	S.B In progress
35	RCR	LGS	Goudur	Benchaldoddi			1.00														1.00	0.00	1.00	In progress
36	RCR	LGS	Eachnal	Kesarhatti			1.30														1.30	0.00	1.30	In progress
37	RCR	LGS	Ankushdoddi	Katgal somnathnagar			1.00	0.29													0.71	0.00	0.71	In progress
38	RCR	LGS	Kalapur	Phoolbhavi			3.00	0.13													2.87	0.00	2.87	In progress
39	RCR	LGS	Nagalapur	Heggapur tanda			1.00	0.28													0.72	0.00	0.72	In progress
40	RCR	LGS	Talekhan	Sompur tanda			1.00	0.29													0.71	0.00	0.71	S.B In progress
41	RCR	LGS	Mattur	Buddinni			0.50														0.50	0.00	0.50	In progress
42	RCR	LGS	Mattur	Mattur tanda			0.50														0.50	0.00	0.50	In progress
43	RCR	LGS	Talekhan	Kasturi tanda			1.00	0.29													0.71	0.00	0.71	S.B In progress
44	RCR	LGS	Mattur	Teribhavi			0.50														0.50	0.00	0.50	Completed
45	RCR	LGS	U.Nandihal	Ashihal tanda			1.00	0.29													0.71	0.00	0.71	S.B In progress
46	RCR	LGS	U.Nandihal	Hirelekkihal			1.00	0.31													0.69	0.00	0.69	S.B In progress
47	RCR	LGS	U.Nandihal	Bagadi tanda			1.00	0.30													0.70	0.00	0.70	In progress
48	RCR	LGS	Guntagole	Yalagundi			1.25														1.25	0.00	1.25	In progress
49	RCR	LGS	Devarbhupur	Parampur tanda			1.25														1.25	0.00	1.25	In progress
				TOTAL			128.06	21.19													106.87	0.00	106.87	
				GRAND TOTAL			431.66	34.27													394.71	0.00	394.71	

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR

ACTION PLAN FOR 2007-08

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme							Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	Remarks
								PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase	OWS					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
CAP - 99																									
STATE SECTOR																									
1	RCR	RCR	Athkur	D.rampur	Animalcamp	200	224	-	-	1	-	-	12	-	-	-	-	1	1	-	1.50	0.00	1.50	1.50	
2	RCR	RCR	Mamdapur	Mamdapur	Venkateshwar camp	150	168	-	-	1	-	Pitwell	15	-	-	-	-	-	1	-	1.00	0.00	1.00	1.00	
3	RCR	RCR	Yapaldinni	Yapaldinni	Mangalyapalli	100	112	-	-	1	-	-	22	-	-	-	-	-	1	-	1.00	0.00	1.00	1.00	
4	RCR	RCR	Gillesugur	Tungabhadra	Tungabhadra	2097	2349	1	-	2	-	-	23	-	-	1	-	-	-	-	5.00	0.25	5.25	5.25	
5	RCR	RCR	L.K.Doddi	Tuntapur	Tuntapur	1163	1303	-	1	2	-	-	23	1	-	-	-	1	-	-	14.00	0.25	14.25	10.00	
6	RCR	RCR	Athkur	Athkur	Athkur	4070	4558	1	-	4	-	-	24	1	-	2	-	-	-	-	25.00	0.00	25.00	17.00	
7	RCR	RCR	Talmari	N.Malkapur	N.Malkapur	1105	1238	-	1	3	-	-	26	1	-	-	-	-	-	-	14.00	0.25	14.25	10.00	
8	RCR	RCR	Manslapur	Hospet	Hospet	1700	1904	1	-	5	-	-	31	-	-	1	-	-	-	-	5.00	0.25	5.25	5.25	
9	RCR	RCR	Kalmala	Kalmala	Kasbe camp	800	896	-	1	3	-	Pitwell	32	-	-	-	-	-	-	1	2.50	0.00	2.50	2.00	
10	RCR	RCR	Mamdapur	Ashapur	Jagapatirao Camp																				Comes under city limits. Hence not proposed
11	RCR	RCR	Yermarus	Yermarus	Yermarus																				-Do-
12	RCR	RCR	Yermarus	Yermarus	Yermarus Dund																				-Do-
13	RCR	RCR	Yermarus	Yermarus	Yermarus Camp																				-Do-
14	RCR	RCR	Mamdapur	Rampur	Rampur																				-Do-
15	RCR	RCR	Mamdapur	Mamdapur	Askihal																				-Do-
State Sector TOTAL																					69.00	1.00	70.00	53.00	
CAP - 99																									
CENTRAL SECTOR																									
16	RCR	RCR	Chicksugur	Chicksugur	Ramkrishna Camp	250	280	-	-	4	-	-	35	-	-	-	-	-	1	-	1.00	0.00	1.00	1.00	
17	RCR	RCR	Idapanur	Mirzapur	Mirzapur Camp	200	224	-	-	2	-	-	44	-	-	-	-	-	1	-	1.00	0.00	1.00	1.00	
18	RCR	RCR	Kadlur	Kadlur	Kadlur	2039	2284	1	-	3	-	-	47	-	-	1	-	-	-	-	6.00	0.00	6.00	3.00	
0 - 20 LPCD																									

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	Remarks	
								PWSS	MWSS	HP	MWSS Single phase	OVS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase						OVS
1	RCR	RCR	Purthipli	Purthipli	Purthipli Camp	350	392	-	-	3	-	-	19	-	-	-	-	-	-	1	13.00	0.00	13.00	5.00	
SLIPPED BACK VILLAGES																									
1	RCR	RCR	Purthipli	Alkoor	Alkoor	1117	1251	-	1	3	-	-	26	1	-	-	-	-	-	-	13.00	0.00	13.00	5.00	
Central Sector TOTAL																				34.00	0.00	34.00	15.00		
D. D. P																									
SLIPPED BACK VILLAGES																									
1	RCR	RCR	Sagamkunta	Yergunta	Yergunta	1187	1329	-	1	4	-	-	18	1	-	-	1	-	-	-	14.00	0.25	14.25	9.00	
2	RCR	RCR	Yegera	Yegera	Yegera	5054	5660	1	2	12	-	-	19	1	-	-	-	-	-	-	15.00	0.75	15.75	10.00	
21 to 55 and above LPCD Villages																									
1	RCR	RCR	Kamalapur	Manjarla	Manjarla	1463	1639	1	-	3	-	-	22	-	R	-	-	-	-	-	4.50		4.50	4.50	
2	RCR	RCR	Mamadapur	Nehal	Nelhal	2242	2511	1	1	1			23					1			0.40		0.40	0.40	
3	RCR	RCR	Mamdapur	Mamdapur	Mamdapur	2361	2644	1	1	6			23					1			0.40		0.40	0.40	
4	RCR	RCR	Bijangera	Bolamandoddi	Bolamandoddi	352	394		1	2			23					3			1.20		1.20	1.20	
5	RCR	RCR	Bijangera	Sidrapur	Sidrapur	1013	1135		1	2			23					1			0.40		0.40	0.40	
6	RCR	RCR	Kamalapur	Jalibenchi	Jalibenchi	1099	1231		1	3			24					2			0.80		0.80	0.80	
7	RCR	RCR	Kamalapur	Gadhar	Gadhar	1610	1803	1		3			25					2			0.80		0.80	0.80	
8	RCR	RCR	Kamalapur	Manjarla	Manjarla	1463	1639	1		3			26					2			0.80		0.80	0.80	
9	RCR	RCR	Kamalapur	Gonwar	Gonwar	1233	1381		1	4			26					2			0.80		0.80	0.80	
10	RCR	RCR	Mittimalkapur	Mittimalkapur	Mittimalkapur	1460	1635	1	1	2			27					1			0.40		0.40	0.40	
11	RCR	RCR	Deosugur	Deosugur	Deosugur (Parvati Colony)	2722	3049	1	1	7			29						1		4.00		4.00	4.00	
12	RCR	RCR	Deosugur	Deosugur	Deosugur (333 Housing Scheme)	2722	3049	1	1	7			29						1		4.00		4.00	4.00	
13	RCR	RCR	Chjckasugur	Yeganur	Yeganur (Kapila Dodayya Tempel)	1320	1478	1	1	4			30						1		1.30		1.30	1.30	
14	RCR	RCR	Chjckasugur	Yeganur	Yeganur	1320	1478	1	1	4			31					3			1.20		1.20	1.20	
15	RCR	RCR	Gunjhalli	Gunjhalli	Gunjhalli (New OHT)	5209	5834	2	2	6			31		A						10.50		10.50	8.00	
16	RCR	RCR	Singanodi	Wadlamdoddi	Wadlamdoddi	539	604		1	3			33								4.50		4.50	4.00	

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	Remarks
								PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					
17	RCR	RCR	Chandrabanda	Kattlatkur	Kattlatkur 1) Marremma Camp 2) Kudloor Basvanna Temple	2072	2321	1	1	5			33							0.80		0.80	0.80	
18	RCR	RCR	Chandrabanda	Arsigera	Arsigera	1189	1332		1	4			34						0.40		0.40	0.40		
19	RCR	RCR	Chandrabanda	Ganamur	Ganamur	1690	1893	1		6			35						0.40		0.40	0.40		
20	RCR	RCR	Baidoddi	Baidoddi	Baidoddi	1710	1915	2	1	8			40						0.40		0.40	0.40		
21	RCR	RCR	Baidoddi	Wadawatti	Wadawatti	2479	2776	2		4			42						0.40		0.40	0.40		
22	RCR	RCR	Baidoddi	Kurabadoddi	Kurbadoddi	939	1052		1	6			43						0.40		0.40	0.40		
23	RCR	RCR	Athkur	Athkur	Athkur (Athkur Cross)	4070	4558	1		4			45						0.40		0.40	0.40		
24	RCR	RCR	Yapaladinni	Appanadoddi	Appanadoddi	1228	1375	1	1	4			45						0.80		0.80	0.80		
25	RCR	RCR	Yapaladinni	Nagandoddi	Nagandoddi	1062	1189	1	1	4			46						0.80		0.80	0.80		
26	RCR	RCR	Yapaladinni	Yapaladinni	Yapaladinni	2017	2259	2	1	7			48						0.80		0.80	0.80		
27	RCR	RCR	Kamalapur	Jalibenchi	Jalibenchi (Near Linganna House)	1099	1231		1	3			50						0.40		0.40	0.40		
28	RCR	RCR	J.Venkatapur	J.Venkatapur	J.Venkatapur	1926	2157	2	-	3	-	-	54	-	A	-	-	-	-	4.00	0.00	4.00	4.00	
29	RCR	RCR	J.Venkatapur	Gonal	Gonal	952	1066	-	1	3	-	-	57	-	-	-	-	-	P/W	2.70	-	2.70	2.70	
30	RCR	RCR	Kadloor	Bevinabenchi	Bevinabenchi (Srinivaspur)	417	467	-	1	3	-	-	57	-	-	-	A	-	-	3.00	-	3.00	2.00	
31	RCR	RCR	Kalmala	Kalmala	Kalmala	5794	6493	2	1	8	-	-	60	-	-	-	-	2	-	0.80	-	0.80	0.80	
32	RCR	RCR	Purthipli	Udamgal	Udamgal	1906	2135	1	1	7	-	-	63	-	-	-	-	-	P/W	4.50	-	4.50	4.00	
33	RCR	RCR	Purthipli	U.Khanapur	U.Khanapur	1197	1341	-	2	5	-	-	73	1	-	-	-	-	P/A	4.50	-	4.50	4.00	
34	RCR	RCR	Gillesugur	Gillesugur	Gillesugur	2751	3081	2	1	6	-	-		-	A	-	-	-	-	1.50	-	1.50	1.50	
					DDP TOTAL														92.00	1.00	93.00	77.00		
					GRAND TOTAL														195.00	2.00	197.00	145.00		

Asst. Executive Engineer.,
P.R.E.Sub-Divn, Raichur.

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR
PROFORMA FOR ACTION PLAN 2007-08

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	
								PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
STATE SECTOR																								
SLIPPED BACK VILLAGES																								
1	RCR	LGS	Bannigole	Chickyardihal	Chickyardihal	652	730	-	1	2	-	-	17	-	-	-	1	-	-	-	3.50	0.25	3.75	3.75
2	RCR	LGS	Nagalapur	Chattar	Chattar tanda	295	330	-	-	2	-	-	27	-	-	1	-	-	-	-	4.75	0.25	5.00	5.00
FRESH WORKS																								
1	RCR	LGS	Anahosur	Anahosur	Anahosur	3989	4468	1	1	4	-	-	14	-	-	-	1	-	-	-	2.00	0.00	2.00	2.00
			Roudalbanda UKP	Toralbenchi	Toralbenchi		1253	-	1	3	-	-		-	-	-	1	-	-	-	2.00	0.00		
2	RCR	LGS				1119							16										2.00	2.00
3	RCR	LGS	Bayyapur	Hanumagudda	Hanumagudda	1049	1175	1	1	5	-	-	16	-	1	-	-	-	-	-	2.00	0.00	2.00	2.00
4	RCR	LGS	Bayyapur	Khariwadagi	Khariwadagi	1695	1898	1	-	5	-	1	16	-	1	-	-	-	-	-	5.00	0.00	5.00	2.00
5	RCR	LGS	Nagarhal	Nagarhal	Nagarhal	3168	3548	1	-	4	-	-	20	-	1	-	-	-	-	-	2.00	0.00	2.00	2.00
6	RCR	LGS	Kannal	Mudaldinni	Mudaldinni tanda	493	552	-	-	3	-	-	21	-	-	1	-	-	-	-	4.00	0.25	4.25	2.00
7	RCR	LGS	Medikinal	Bailgudda	Bailgudda	898.2	1006	-	1	4	-	-	21	-	-	-	1	-	-	-	2.25	0.00	2.25	2.25
8	RCR	LGS	Kannal	Kannal	Kannal	1218	1364	1	1	4	-	-	22	-	1	-	-	-	-	-	3.00	0.00	3.00	2.00
9	RCR	LGS	Nagalapur	Kumarkhed	Kumarkhed	843	945	-	1	2	-	1	23	-	-	-	1	-	-	-	2.00	0.00	2.00	2.00
10	RCR	LGS	Mattur	Kadadarhal	Kadadarhal	893	1000	-	1	3	-	-	23	-	-	-	1	-	-	-	2.25	0.00	2.25	2.00
11	RCR	LGS	Kannal	Vyasanandihal	Vyasanandihal	268	300	-	1	-	3	1	24	-	-	-	1	-	-	-	2.25	0.25	2.50	1.75
12	RCR	LGS	Mavinbhavi	Mavinbhavi	Mavinbhavi	2137	2393	1	-	3	-	1	25	-	1	-	-	-	-	-	3.00	0.25	3.25	2.00
13	RCR	LGS	Sarjapur	Hirehesarur	Hirehesarur	868	972	1	-	1	-	1	27	-	1	-	-	-	-	-	7.00	0.25	7.25	3.00
14	RCR	LGS	Amadihal	K.Mariyammanhalli	K.Mariyammanhalli	321	359	-	1	1	-	-	28	-	-	-	1	-	-	-	3.50	0.00	3.50	2.00
15	RCR	LGS	Maski	Maski	Maski	20031	22435	1	8	18	-	-	28	-	1	-	-	-	-	-	4.50	0.00	4.50	2.00
16	RCR	LGS	Ankushdoddi	Buddinni (S)	Buddinni (S)	1126	1261	-	1	4	-	-	30	-	-	-	1	-	-	-	2.75	0.00	2.75	1.50
17	RCR	LGS	Upparnandihal	Kannapurhatti	Bagadi tanda	279	312	-	1	2	-	-	32	-	-	-	1	-	-	-	2.50	0.25	2.75	1.75
18	RCR	LGS	Hatti	Hatti	Hatti	12419	13909	2	8	21	-	-	33	-	-	1	-	-	-	-	4.75	0.25	5.00	2.50
19	RCR	LGS	Maraldinni	Digginaikanbhavi	Digginaikanbhavi	754	844	-	1	3	-	-	37	-	-	-	1	-	-	-	2.25	0.25	2.50	2.00
20	RCR	LGS	Ankushdoddi	Hoovinbhavi	Hoovinbhavi	1240	1389	1	-	1	-	-	38	-	1	-	-	-	-	-	2.50	0.00	2.50	2.50
21	RCR	LGS		Sinking of 51 borewells and fixing of H.P in various problematic villages and essential source points in Lingsugur taluka																	18.00		18.00	18.00
TOTAL																					87.75	2.25	90.00	68.00

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	
								PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
CENTRAL SECTOR																								
1	RCR	LGS	Devarbhupur	Aidabhavi	Aidabhavi	1763	1975	1	-	3	-	-	17	1	-	-	-	-	-	-	12.00	0.25	12.25	5.00
2	RCR	LGS	Maraldinni	Venkatapur	Venkatapur	551	617	-	1	3	-	-	27	-	-	-	1	-	-	-	2.50	0.25	2.75	1.75
3	RCR	LGS	Goudur	Goudur	Goudur	3121	3495	1	1	3	-	-	29	1	-	-	-	-	-	-	8.00	0.00	8.00	3.50
4	RCR	LGS	Gejjalgatta	Gejjalgatta	Gejjalgatta	2299	2575	2	-	6	-	-	29	1	-	-	-	-	-	-	8.50	0.00	8.50	3.73
5	RCR	LGS	Roudalbanda(T)	Roudalbanda(T)	Tawaga	511	572	1	-	4	-	-	31	-	1	-	-	-	-	-	4.00	0.00	4.00	2.00
6	RCR	LGS	Gurgunta	Gurgunta	Gurgunta	10206	11431	2	3	20	-	-	36	-	1	-	-	-	-	-	4.00	0.00	4.00	2.00
7	RCR	LGS	Sarjapur	Sarjapur	Sarjapur	2357	2640	1	1	2	-	-	36	-	1	-	-	-	-	-	2.75	0.00	2.75	1.50
8	RCR	LGS	Goudur	Machanur	Machanur	1467	1643	1	-	1	-	-	40	-	1	-	-	-	-	-	2.75	0.00	2.75	1.00
					TOTAL																44.50	0.50	45.00	20.48
D D P																								
1	RCR	LGS	Kota	Kota	Kota	4343	4864	2	-	5	-	1	11	-	-	1	-	-	-	-	5.00	0.00	5.00	5.00
2	RCR	LGS	Kota	Medinapur	Medinapur		2535	2	-	3	-	1	11	-	-	1	-	-	-	-	5.00	0.00	5.00	5.00
3	RCR	LGS	Upparnandihal	Hirelekkihal	Hirelekkihal	874	979	1	-	4	-	-	13	-	1	-	-	-	-	-	4.25	0.00	4.25	4.25
4	RCR	LGS	Kachapur	Adavibhavi	Adavibhavi	1126	1261	1	-	3	-	1	13	-	1	-	-	-	-	-	3.00	0.00	3.00	3.00
5	RCR	LGS	Kalapur	Phoolbhavi	Phoolbhavi	2006	2247	-	1	3	-	1	14	1	-	-	-	-	-	-	4.00	0.00	4.00	4.00
6	RCR	LGS	Gorebal	Halbhavi	Halbhavi	2219	2485	-	1	3	-	1	16	-	-	-	1	-	-	-	4.00	0.25	4.25	4.25
7	RCR	LGS	Narakaldinni	Zoolagudda	Zoolagudda	1248	1398	1	-	4	-	-	23	-	1	-	-	-	-	-	2.50	0.00	2.50	2.50
8	RCR	LGS	Narakaldinni	Narakaldinni	Narakaldinni	1159	1298	1	-	3	-	-	23	-	1	-	-	-	-	-	2.50	0.00	2.50	2.50
9	RCR	LGS	Gorebal	Mincheri	Mincheri tanda	415	465	-	-	2	-	-	23	-	-	1	-	-	-	-	4.50	0.25	4.75	4.55
10	RCR	LGS	Nagalapur	Nagalapur	Nagalapur	1907	2136	1	1	3	-	1	25	1	-	-	-	-	-	-	10.00	0.00	10.00	6.00
11	RCR	LGS	Devarbhupur	Devarbhupur	Devarbhupur	3396	3803	1	1	3	-	-	34	1	-	-	-	-	-	-	10.00	0.00	10.00	6.00
12	RCR	LGS	Upparnandihal	Killarhatti	Killarhatti	977.7	1095	-	1	3	-	1	35	-	-	-	1	-	-	-	2.00	0.00	2.00	2.00
13	RCR	LGS	Roudalbanda (T)	Yalagatta	Yalagatta	2515	2817	1	-	6	-	1	36	1	-	-	-	-	-	-	10.00	0.00	10.00	6.00
14	RCR	LGS	Maski	Maski	Somnathnagar (Maski)	20031	22435	1	8	18	-	-	37	-	-	1	-	-	-	-	4.45	0.00	4.45	4.45
15	RCR	LGS	Medikinal	Nagarbenchi	Nagarbenchi	1040	1165	1	-	3	-	-	38	-	1	-	-	-	-	-	2.50	0.00	2.50	2.50
16	RCR	LGS	Anahosur	Margatnal	Margatnal	817	915	-	1	4	-	-	38	-	-	-	1	-	-	-	3.00	0.00	3.00	3.00
17	RCR	LGS	Kannal	Mudaldinni	Paigambarnagar	352.7	395			2			38						1		2.00	0.00	2.00	2.00
					TOTAL																78.70	0.50	79.20	67.00
					GRAND TOTAL																210.95	3.25	214.20	155.48

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR
PROFORMA FOR ACTION PLAN 2007-08

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08		
								PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
STATE SECTOR																									
1	RCR	DEO	Masarkal	Masarkal	Masarkal	4685	5247	2	2	12	-	-	14	-	1	-	-	-	-	-	8.00	0.00	8.00	4.30	
2	RCR	DEO	Dondambli	Benkal	Benkal (Animalleswar temple)	547	613	-	1	3	-	-	15	-	-	-	1	-	-	-	3.00	0.00	3.00	3.00	
3	RCR	DEO	Karegudda	Karegudda	Kyadigeradoddi	232	260	-	-	2	-	-	17	-	-	-	-	-	1	-	2.00	0.00	2.00	2.00	
4	RCR	DEO	Ramdurga	Sunkeshwaral	Sunkeshwaral	1112	1245	-	1	2	-	-	20	1	-	-	-	-	-	-	10.00	0.00	10.00	5.70	
5	RCR	DEO	Kyadigera	Kyadigera	Maruthi tanda (Sufinaik tanda)	451	506	-	-	2	-	-	20	-	-	1	-	-	-	-	4.00	0.00	4.00	4.00	
6	RCR	DEO	Kothadoddi	Kothadoddi	Kothadoddi	3264	3656	-	3	6	-	-	21	-	-	-	1	-	-	-	3.00	0.00	3.00	3.00	
7	RCR	DEO	Kyadigera	Shavanthgal	Shavanthgal	1400	1568	-	1	4	-	-	24	-	-	-	1	-	-	-	4.00	0.00	4.00	4.00	
8	RCR	DEO	Hemnal	Bommanal	Bommanal	895	1002	-	1	3	-	-	31	1	-	-	-	-	-	-	13.00	0.00	13.00	6.00	
9	RCR	DEO	H.Siddapur	H.Siddapur	Mudavaigaddi	455	510	-	-	3	-	-	32	-	-	1	-	-	-	-	4.00	0.00	4.00	4.00	
10	RCR	DEO	Gandhal	Myakaldoddi	Myakaldoddi	879	984	-	1	2	-	-	37	-	-	-	1	-	-	-	4.50	0.00	4.50	4.50	
11	RCR	DEO	Gandhal	Kakkaldoddi	Kakkaldoddi	755	846	-	1	2	-	-	38	-	-	-	1	-	-	-	4.00	0.00	4.00	4.00	
12	RCR	DEO	Mundargi	Gajaldinni	Gajaldinni	626	701	-	1	3	-	-	38	-	-	1	-	-	-	-	5.00	0.00	5.00	4.00	
13	RCR	DEO	Galag	Galag	Chaluvadidoddi	488	546	-	3	2	-	-	40	-	-	1	-	-	-	-	5.00	0.00	5.00	4.00	
14	RCR	DEO	Palkanmardi	Devargudda	Devargudda	554	620	-	1	4	-	-	40	-	-	-	1	-	-	-	2.50	0.00	2.50	2.50	
TOTAL																					72.00	0.00	72.00	55.00	
CENTRAL SECTOR																									
CAP - 99																									
1	RCR	DEO	B.Ganekal	B.Ganekal	Watchanaik tanda	376	421	-	-	4	-	-	14	-	-	-	-	-	1	-	0.50	0.50	1.00	1.00	
2	RCR	DEO	Kyadigera	Kyadigera	Jugalairdoddi	162	182	-	-	1	-	-	15	-	-	-	-	-	1	-	1.00	0.25	1.25	1.25	
3	RCR	DEO	Jalahalli	Jalahalli	Jalhalli	10380	11626	2	3	17	-	-	18	-	2	-	1	-	-	-	26.75	0.75	27.50	8.98	
4	RCR	DEO	K.Irabgera	K.Irabgera	Manasayyadoddi	297	333	-	-	2	-	-	23	-	-	-	-	-	1	-	1.00	0.25	1.25	1.25	
5	RCR	DEO	Deodurga	Deodurga	Chandankere	Comes under Town limit																			
TOTAL																					29.25	1.75	31.00	12.48	
D D P																									

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08		
								PWSS	MWSS	HP	MWSS Single phase	OVS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OVS	
1	RCR	DEO	K.Irabgera	K.Irabgera	Nimberdoddi	482	540	-	-	3	-	-	11	-	-	1	-	-	-	-	-	5.00	0.00	5.00	3.00
2	RCR	DEO	H.Siddapur	Somanmardi	Somanmardi	2444	2337	1	1	3	-	-	11	-	1	-	-	-	-	-	-	5.00	0.00	5.00	3.00
3	RCR	DEO	Galag	Galag	Pamarthidoddi	499	560	-	-	4	-	-	13	-	-	1	-	-	-	-	-	5.00	0.00	5.00	3.00
4	RCR	DEO	Gabbur	Gabbur	Gabbur	6441	7213	2	-	10	-	-	13	-	1	-	-	-	-	-	-	7.50	0.00	7.50	5.00
5	RCR	DEO	Hemnal	Honnatagi	Honnatagi	713	799	-	1	3	-	-	13	-	-	1	-	-	-	-	-	4.50	0.00	4.50	3.00
6	RCR	DEO	Kothadoddi	Kothadoddi	Yaladoddi	498	558	-	1	1	-	-	14	-	-	1	-	-	-	-	-	5.00	0.00	5.00	3.50
7	RCR	DEO	Mustur	Teggihal	Teggihal	844	945	-	1	3	-	-	15	-	-	-	1	-	-	-	-	1.50	0.00	1.50	1.50
8	RCR	DEO	Chinchodi	Veergot	Thinthini bridge	454	508	-	-	3	-	-	15	-	-	1	-	-	-	-	-	5.00	0.00	5.00	5.00
9	RCR	DEO	Galag	Galag	Peernaikgot & Ganekal g	458	512	-	-	4	-	-	15	-	-	1	-	-	-	-	-	5.00	0.00	5.00	5.00
10	RCR	DEO	J.Jadaldinni	J.Jadaldinni	J.Jadaldinni	2530	2834	1	1	2	-	-	15	-	-	1	-	-	-	-	-	5.00	0.00	5.00	5.00
11	RCR	DEO	Hirebudur	Mashihal	Mashihal	522.3	585	-	1	2	-	-	15	-	-	1	-	-	-	-	-	5.00	0.00	5.00	5.00
12	RCR	DEO	Masarkal	Masarkal	Masarkal	4685	5247	2	2	12	-	-	15	-	-	-	-	-	3	-	-	1.20	0.00	1.20	2.00
13	RCR	DEO	Mundargi	Suladgudda	Suladgudda	591.1	662	-	1	3	-	-	16	-	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
14	RCR	DEO	Masarkal	Chickhonkuni	Chickhonkuni	693.8	777	-	2	2	-	-	16	-	-	-	1	1	-	-	-	2.90	0.00	2.90	0.40
15	RCR	DEO	Alkod	Bhumangunda	Bhumangunda	2279	2552	1	-	10	-	-	17	-	-	-	-	4	-	-	-	1.60	0.00	1.60	1.60
16	RCR	DEO	Arkera	Arkera	Arkera (Near school)	5038	5642	5	1	8	-	-	17	-	-	1	-	3	-	-	-	6.20	0.00	6.20	3.00
17	RCR	DEO	K.Irabgera	K.Irabgera	K.Irabgera	4689	5252	-	1	9	-	-	18	-	-	-	-	2	-	-	-	0.80	0.00	0.80	0.80
18	RCR	DEO	K.Irabgera	H.N.Tanda	H.N.Tanda	271.4	304	-	-	2	-	-	18	-	-	-	-	2	-	-	-	0.80	0.00	0.80	0.80
19	RCR	DEO	Kyadigera	Kyadigera	Neelam tanda	113.4	127	-	-	2	-	-	18	-	-	-	-	2	-	-	-	0.80	0.00	0.80	0.80
20	RCR	DEO	Mundargi	Bagadigot	Bagadigot	66.96	75	-	-	1	-	-	18	-	-	-	-	2	-	-	-	0.80	0.00	0.80	0.80
21	RCR	DEO	Palkanmardi	Palkanmardi	Palkanmardi	1314	1472	-	1	4	-	-	19	-	-	-	-	1	-	-	-	0.40	0.00	0.40	0.40
22	RCR	DEO	Madarkal	Madarkal	Madarkal	1245	1394	-	1	2	-	-	19	-	-	-	-	1	-	-	-	0.40	0.00	0.40	0.40
23	RCR	DEO	Galag	Galag	Galag	5279	5912	1	1	8	-	-	20	-	-	-	-	1	-	-	-	0.40	0.00	0.40	0.40
24	RCR	DEO	Palkanmardi	Devargudda	Devargudda	558.9	626	-	-	4	-	-	20	-	-	-	-	1	-	-	-	0.40	0.00	0.40	0.40
25	RCR	DEO	Galag	Salerdoddi	Salerdoddi	200	224	-	1	2	-	-	20	-	-	-	-	1	-	-	-	0.40	0.00	0.40	0.40
26	RCR	DEO	Galag	Janmardi	Janmardi	179.5	201	-	-	2	-	-	20	-	-	-	-	1	-	-	-	0.40	0.00	0.40	0.40
27	RCR	DEO	Alkod	Alkod	Alkod	2047	2293	1	1	11	-	-	20	-	-	-	-	2	-	-	-	0.80	0.00	0.80	1.20
28	RCR	DEO	Chinchodi	Bunkaldoddi	Bunkaldoddi	2286	2560	-	1	5	-	-	21	-	-	-	-	2	-	-	-	0.80	0.00	0.80	0.80
29	RCR	DEO	Kothadoddi	Malladevargudda	Malladevargudda	1082	1212	-	1	2	-	-	21	-	-	-	-	2	-	-	-	0.80	0.00	0.80	0.80
30	RCR	DEO	Kyadigera	Bandegudda	Bandegudda tanda	254.5	285	-	-	2	-	-	21	-	-	-	-	3	-	-	-	1.20	0.00	1.20	1.20
31	RCR	DEO	Hirebudur	Ingaldhal	Ingaldhal	1698	1902	1	-	1	-	-	22	-	-	-	-	1	-	-	-	0.40	0.00	0.40	0.40
32	RCR	DEO	Kyadigera	Kyadigera	Chinnanaik tanda	300	336	-	1	1	-	-	22	-	-	-	-	1	-	-	-	0.40	0.00	0.40	0.40
33	RCR	DEO	Karigudda	Karigudda	Harishchandra naik tand	218.8	245	-	-	2	-	-	22	-	-	-	-	2	-	-	-	0.80	0.00	0.80	0.80

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	
								PWSS	MWSS	HP	MWSS Single phase	OVS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OVS
34	RCR	DEO	Kyadigera	Bandegudda	Gopinaik tanda	250	280	-	-	2	-	-	22	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
35	RCR	DEO	Karegudda	Karegudda	Kyadigeradoddi	232.1	260	-	-	2	-	-	22	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
36	RCR	DEO	G.Irabgera	G.Irabgera	Nimberdoddi	482.1	540	-	-	3	-	-	23	-	-	-	-	2	-	-	0.80	0.00	0.80	0.80
37	RCR	DEO	Palkanmardi	Palkanmardi	Shankardoddi	142.9	160	-	-	2	-	-	24	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
38	RCR	DEO	Dondambli	Benkal	Benkal	547.3	613	-	1	3	-	-	24	-	-	-	-	2	-	-	0.80	0.00	0.80	0.80
39	RCR	DEO	Arker	Earalkunta	Earalkunta	159.8	179	-	-	3	-	-	25	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
40	RCR	DEO	Kyadigera	Kurlerdoddi	Kurlerdoddi	143.8	161	-	-	2	-	-	26	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
41	RCR	DEO	Kyadigera	Kyadigera	Savala Camp	154.5	173	-	-	1	-	-	26	-	-	-	-	2	-	-	0.80	0.00	0.80	0.80
42	RCR	DEO	Kyadigera	Kyadigera	Walanaik tanda	164.3	184	-	-	2	-	-	26	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
43	RCR	DEO	Kyadigera	Kyadigera	Sannabatterdoddi	142.9	160	-	-	2	-	-	27	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
44	RCR	DEO	Kyadigera	Kyadigera	A.G colony tanda	484.8	543	-	1	2	-	-	28	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
45	RCR	DEO	Arker	Arker	Jutmardi	770.5	863	-	2	2	-	-	28	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
46	RCR	DEO	Jalhalli	Jalhalli	Jalhalli	10380	11626	2	3	17	-	-	28	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
47	RCR	DEO	H.Siddapur	H.Siddapur	H.Siddapur	2055	2302	-	1	2	-	-	29	-	-	-	-	2	-	-	0.80	0.00	0.80	0.80
48	RCR	DEO	H.Siddapur	Somanmardi	Somanmardi	2444	2737	1	1	3	-	-	29	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
49	RCR	DEO	Kardigudda	Karigudda	Shivangerdoddi	100	112	-	-	1	-	-	30	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
50	RCR	DEO	Kardigudda	Nilavanji	Nilavanji	882.1	988	-	1	3	-	-	30	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
51	RCR	DEO	Kardigudda	Amarapur	Amarapur	378.6	424	-	1	3	-	-	31	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
52	RCR	DEO	Kothadoddi	Hemanur	Hemanur	235.7	264	-	1	1	-	-	31	-	-	-	-	2	-	-	0.80	0.00	0.80	0.80
53	RCR	DEO	Kothadoddi	Honkatmalli	Honkatmalli	1352	1514	-	1	7	-	-	31	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
54	RCR	DEO	Kothadoddi	Kothadoddi	Mallinaikandoddi	1082	1212	-	1	2	-	-	32	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
55	RCR	DEO	Kothadoddi	Kothadoddi	Yalladoddi tanda	63.39	71	-	-	1	-	-	32	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
56	RCR	DEO	Mustur	Jeradabandi	Jeradabandi	617.9	692	-	1	3	-	-	33	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
57	RCR	DEO	Mustur	Shivangi	Galagnawardoddi	1203	1347	-	2	2	-	-	33	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
58	RCR	DEO	Kyadigera	Kyadigera	Pulsaldoddi	129.5	145	-	-	2	-	-	34	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
59	RCR	DEO	Kyadigera	Kyadigera	Hulakbandi tanda	144.6	162	-	-	1	-	-	35	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
60	RCR	DEO	Kyadigera	Shavanthgal	Shavanthgal	1401	1569	1	1	3	-	-	35	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
61	RCR	DEO	Kyadigera	Kyadigera	Engersingerdoddi	159.8	179	-	-	2	-	-	35	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
62	RCR	DEO	Hemnal	Hemnal	Hemnal	1221	1367	-	1	3	-	-	35	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
63	RCR	DEO	Hemnal	Bommanal	Bommanal	894.6	1002	-	1	3	-	-	36	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
64	RCR	DEO	Gugal	Chickraikumpi	Chickraikumpi	353.6	396	-	1	2	-	-	37	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
65	RCR	DEO	Gugal	Hireraikumpi	Hireraikumpi	1247	1397	1	-	3	-	-	38	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40
66	RCR	DEO	Gugal	Herur	Herur	818.8	917	1	-	2	-	-	38	-	-	-	-	1	-	-	0.40	0.00	0.40	0.40

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	
								PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OWS
67	RCR	DEO	Hirebudur	Budinal	Budinal	695.5	779	1	-	2	-	-	38	-	-	-	-	1		0.40	0.00	0.40	0.40	
68	RCR	DEO	Hirebudur	Hanchinal	Hanchinal	465.2	521	-	1	2	-	-	39	-	-	-	1	1		2.90	0.00	2.90	2.40	
69	RCR	DEO	Gugal	Itagi	Itagi	763.4	855	1	-	1	-	-	39	-	-	-	-	1		0.40	0.00	0.40	0.40	
70	RCR	DEO	Madarkal	Masidpur	Masidpur	987.5	1106	-	1	3	-	-	40	-	-	-	-	1		0.40	0.00	0.40	0.40	
71	RCR	DEO	Madarkal	Ganekal	Ganekal	1660	1859	1	-	4	-	-	40	-	-	-	-	1		0.40	0.00	0.40	0.40	
72	RCR	DEO	Jadaldinni	Nagoli	Nagoli tanda	1198	1342	1	1	2	-	-	40	-	-	-	-	1		0.40	0.00	0.40	0.40	
73	RCR	DEO	Jadaldinni	Maradi	Maradi	770	863	-	1	2	-	-	41	-	-	-	-	1		0.40	0.00	0.40	0.40	
74	RCR	DEO	Gabbur	Gabbur	Gabbur	6440	7213	2	-	10	-	-	42	-	-	-	-	2		0.80	0.00	0.80	0.80	
75	RCR	DEO	Karigudda	Anjal	Anjal	1542	1727	-	1	3	-	-	42	-	-	-	-	1		0.40	0.00	0.40	0.40	
76	RCR	DEO	Karigudda	Karigudda	Karigudda	2470	2766	-	1	10	-	-	45	-	-	-	-	1		0.40	0.00	0.40	0.40	
77	RCR	DEO	Masarkal	Guntral	Guntral	1022	1145	-	2	1	-	-	45	-	-	-	-	1		0.40	0.00	0.40	0.40	
78	RCR	DEO	Masarkal	Miyyapur	Miyyapur	875	980	-	1	2	-	-	49	-	-	-	-	1		0.40	0.00	0.40	0.40	
79	RCR	DEO	Dondambli	Dondambli	Dondambli	1304	1460	1	1	3	-	-	50	-	-	-	-	1		0.40	0.00	0.40	0.40	
80	RCR	DEO	Dondambli	Konchapli	Konchapli	978	1096	-	2	2	-	-	50	-	-	-	-	1		0.40	0.00	0.40	0.40	
81	RCR	DEO	Irabgera	Sasviger	Sasviger	1642	1839	-	1	3	-	-	50	-	-	-	-	2		0.80	0.00	0.80	0.80	
82	RCR	DEO	Galag	Mundargi	Mundargi	2130	2386	1	2	3	-	-	52	-	-	-	-	2		0.80	0.00	0.80	0.80	
83	RCR	DEO	Palkanmardi	Ooti	Ooti	1298	1454	1	-	2	-	-	53	-	-	-	-	1		0.40	0.00	0.40	0.40	
84	RCR	DEO	B.Ganekal	B.Ganekal	B.Ganekal	3562	3989	1	2	2	-	-	53	-	-	-	-	1		0.40	0.00	0.40	0.40	
85	RCR	DEO	Alkod	Anwar	Anwar	1353	1515	-	-	9	-	-	55	-	-	-	-	1		0.40	0.00	0.40	0.40	
86	RCR	DEO	Galag	Galag	Galag	5279	5912	1	1	2	-	-	59	-	-	-	-	1		0.40	0.00	0.40	0.40	
					TOTAL															103.50	0.00	103.50	87.00	
					GRAND TOTAL																204.75	1.75	206.50	154.48

Asst. Executive Engineer.,
P.R.E.Sub-Divn, Deodurga.

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR
PROFORMA FOR ACTION PLAN 2007-08

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme						Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	
								PWSS	MWSS	HP	MWSS Single phase	OVS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase					OVS
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
STATE SECTOR																								
1	RCR	MNV	Sirwar	Sirwar	Sirwar	15975	17892	1	2	21	-	-	12	1	-	-	-	-	-	-	10.00	0.00	10.00	6.00
2	RCR	MNV	Chagbhavi	Jalapur	Jalapur	861	964	-	1	1	-	-	12	-	-	-	1	-	-	-	4.00	0.00	4.00	4.00
3	RCR	MNV	Pamankallur	Harvapur	Harvapur	1029	1152	-	1	2	-	-	12	1	-	-	-	-	-	-	10.00	0.50	10.50	9.00
4	RCR	MNV	Aroli	Rajolli	Rajolli	2497	2797	-	1	2	-	-	13	1	-	-	-	-	-	-	12.00	0.50	12.50	7.10
5	RCR	MNV	Harvi	Chimlapur	Chimlapur	1038	1163	-	-	2	-	-	13	1	-	-	-	-	-	-	10.00	0.00	10.00	6.00
6	RCR	MNV	Chickkotnekal	Umalihosur	Umalihosur	1939	2172	-	1	3	-	-	13	1	-	-	-	-	-	-	10.00	0.00	10.00	6.00
7	RCR	MNV	Byagwat	Donmardi	Donmardi	1612	1773	-	1	2	-	-	13	1	-	-	-	-	-	-	13.00	0.00	13.00	8.00
8	RCR	MNV	Byagwat	Malladagudda	Malladagudda Camp	1608	1801	-	1	2	-	-	13	1	-	-	-	-	-	-	5.00	0.00	5.00	5.00
9	RCR	MNV	Ameengad	Eklaspur	Eklaspur	923	1034	-	1	2	-	-	14	1	-	-	-	-	-	-	5.00	0.00	5.00	5.00
10	RCR	MNV	Ameengad	Kotekal	Kotekal	958	1073	-	1	2	-	-	14	1	-	-	-	-	-	-	5.00	0.00	5.00	5.00
11	RCR	MNV	Mallat	Katkamdoddi	Katkamdoddi	595	667	-	1	2	-	-	15	1	-	-	-	-	-	-	5.00	0.00	5.00	5.00
12	RCR	MNV	Ameengad	Kotekal	Kotekal	958	1073	-	1	1	-	-	16	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
13	RCR	MNV	Ballatagi	Ballatagi	Ballatagi	6096	6827	1	-	8	-	-	16	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
14	RCR	MNV	Halapur	Jinnapur	Jinnapur	520	582	1	-	1	-	-	16	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
15	RCR	MNV	Heera	Kalamgera	Kalamgera	926	1037	1	-	2	-	-	17	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
16	RCR	MNV	Ameengad	Watgal	Watgal	1579	1768	1	1	3	-	-	18	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
17	RCR	MNV	Navalkal	Murkigudda	Murkigudda	1149	1287	1	1	3	-	-	19	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
18	RCR	MNV	Pamankallur	Pamankallur	Pamankallur	2982	3340	1	1	6	-	-	19	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
19	RCR	MNV	Heera	K.Timmapur	K.Timmapur	440	493	-	1	1	-	-	20	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
20	RCR	MNV	Navalkal	Marat	Marat	1332	1492	-	1	3	-	-	20	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
21	RCR	MNV	Navalkal	Navalkal	Navalkal	1947	2181	1	-	4	-	-	21	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
22	RCR	MNV	Byagwat	Byagwat	Maheboobnagar camp	223	250	-	-	1	-	-	21	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
23	RCR	MNV	Kallur	Kallur	Operation Camp	198	222	-	-	1	-	-	21	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
24	RCR	MNV	Byagwat	Malladagudda	Malladagudda Camp	1605	1798	-	1	2	-	-	21	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
25	RCR	MNV	Pamankallur	Anandgal	Anandgal	1476	1653	1	1	2	-	-	22	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
26	RCR	MNV	Halapur	Halapur	Shankarnagar Camp	504	564	1	1	1	-	-	24	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
27	RCR	MNV	Torandinni	Chickdinni	Chickdinni	1512	1693	-	1	1	-	-	24	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30
28	RCR	MNV	Kapgal	Muranpur	Muranpur	815	913	-	1	4	-	-	27	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme							Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	
								PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSSR/A	HP	MWSS Single phase	OWS					
29	RCR	MNV	Nakkundi	Nakkundi	Nakkundi Camp	279	312	-	-	1	-	-	28	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
30	RCR	MNV	Aroli	Aroli	Aroli	1050	1176	1	1	10	-	-	29	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
31	RCR	MNV	Gorkal	Jukur	Jukur	1104	1237	-	1	2	-	-	29	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
32	RCR	MNV	Bhogawati	Mustur	Mustur	1523	1706	-	-	2	-	-	30	-	-	-	-	2	-	-	0.60	0.00	0.60	0.60	
33	RCR	MNV	Chickkotnekal	Pannur	Pannur	1273	1426	-	1	1	-	-	30	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
34	RCR	MNV	Aroli	Adavikhanapur	Adavikhanapur	823	922	-	1	1	-	-	30	-	-	-	-	2	-	-	0.60	0.00	0.60	0.60	
35	RCR	MNV	Aroli	Rajolli	Rajolli	2497	2797	1	1	2	-	-	31	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
36	RCR	MNV	Chickkotnekal	Earalagadda	Earalagadda	758	849	-	1	2	-	-	32	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
37	RCR	MNV	Chickkotnekal	Umalihosur	Umalihosur	1938	2170	-	1	4	-	-	32	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
38	RCR	MNV	Sadapur	Sadapur	Sadapur	1484	1662	1	-	4	-	-	35	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
39	RCR	MNV	Harvi	Harvi	Basaveshwar Camp	1424	1595	-	1	5	-	-	38	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
40	RCR	MNV	Chickkotnekal	Chickkotnekal	Chickkotnekal	1869	2093	1	-	4	-	-	38	-	-	-	-	1	-	-	0.30	0.00	0.30	0.30	
41	RCR	MNV	Bhogawati	Bhogawati	Bhogawati	2127	2382	1	1	4	-	-	40	-	-	-	-	1	-	-	0.35	0.00	0.35	0.35	
42	RCR	MNV	Kavital	Kavital	Kavital	13964	15640	2	2	16	-	-	40	-	-	-	-	1	-	-	0.35	0.00	0.35	0.35	
					State Sector TOTAL																99.00	1.00	100.00	76.10	
CENTRAL SECTOR																									
1	RCR	MNV	Bagalwada	Bagalwada	Bagalwada	7544	8449	1	1	8	-	-	11	1	-	-	-	2	-	-	10.00	0.00	10.00	3.00	
2	RCR	MNV	Mallat	N.Hosur	N.Hosur	2254	2525	-	1	5	-	-	11	1	-	-	-	2	-	-	11.00	1.00	12.00	5.00	
3	RCR	MNV	Mallat	Wadawatti	Wadawatti	922	1125	-	1	2	-	-	11	1	-	-	-	2	-	-	8.00	0.00	8.00	3.00	
4	RCR	MNV	Janekal	Amaravati	Amaravati	1521	1704	-	1	2	-	-	12	1	-	-	-	1	-	-	10.50	0.50	11.00	4.00	
5	RCR	MNV	Utakanur	Markamdinni	Markamdinni	1700	1905	-	-	10	-	-	12	1	-	-	-	2	-	-	10.00	0.50	10.50	3.00	
6	RCR	MNV	Bhogawati	Mustur	Mustur	1523	1706	1	-	5	-	-	18	-	1	-	-	-	-	-	3.00	0.50	3.50	3.50	
7	RCR	MNV	Sadapur	Seekal	Seekal	825	993	-	1	1	-	-	20	1	-	-	-	-	-	-	9.00	0.00	9.00	3.50	
					Central Sector TOTAL																61.50	2.50	64.00	25.00	
					GRAND TOTAL																	160.50	3.50	164.00	101.10

Asst. Executive Engineer.,
P.R.E.Sub-Divn, Manvi.

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR
PROFORMA FOR ACTION PLAN 2007-08

Sl No	District	Taluk	Gram Panchayat	Village	Habitation	Population 2001	Population 2007	Present water supply status					Supply Level of LPCD	Proposed water supply Scheme							Amount required	Amount required for recharging	TOTAL	Grant for 2007-08	Remarks
								PWSS	MWSS	HP	MWSS Single phase	OWS		PWSS	PWSS R/A	MWSS	MWSS R/A	HP	MWSS Single phase	OWS					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
CAP - 99																									
STATE SECTOR																									
1	RCR	SND	Gorebal	Hanchinal K	Hanchinal Camp (K)	2560	2866	-	1	4	-	-	19	1	-	-	-	-	-	-	18.00	0.00	18.00	13.70	
2	RCR	SND	Dhadesugur	Maldinni (D)	Maldinni Camp	190	280	-	-	3	-	-	19	-	-	1	-	-	-	-	7.00	0.00	7.00	5.00	
3	RCR	SND	Tidigol	Tidigol	Rajrajeshwari Camp	120	135	-	-	2	-	-	19	-	-	1	-	-	-	-	5.00	0.00	5.00	5.00	
4	RCR	SND	Tidigol	Tidigol	Basavanna Camp	115	129	-	-	1	-	-	23	-	-	1	-	-	-	-	5.00	0.00	5.00	5.00	
5	RCR	SND	Bootaldinni	Bootaldinni	Gundamma Camp	185	325	-	-	2	-	-	25	-	-	1	-	-	-	-	4.00	0.00	4.00	4.00	
6	RCR	SND	Pagadadinni	Guntur Camp	Guntur Camp	145	202	-	-	2	-	-	26	-	-	-	-	2	-	-	0.80	0.50	1.30	1.30	
7	RCR	SND	Goudanbhavi	Buddinni	Buddinni Camp																				Taken during 2006-07
8	RCR	SND	Bootaldinni	Bootaldinni	Mallayya Camp																				Covered in G.P scheme
9	RCR	SND	Devargudi	Devargudi	Bommanal																				Covered in Scarcity
SLIPPED BACK VILLAGES																									
1	RCR	SND	Madsirwar	Gomersi	Gomersi	1584	1900																0.00		Proposed under Nanjundappa Ayoga
2	RCR	SND	Bootaldinni	Kallur	Kallur	2191	2629	1	-	2	-	-	26	-	1	-	-	-	-	-	10.00	0.00	10.00	6.00	
State Sector TOTAL																					49.80	0.50	50.30	40.00	
CENTRAL SECTOR																									
SLIPPED BACK VILLAGES																									
1	RCR	SND	Bappur	Mattur	Mattur	1112	1267	-	1	2	-	-	14	1	-	-	-	-	-	-	12.00	0.00	12.00	6.00	
2	RCR	SND	Gonwar	Pulmeshwardinni	Pulmeshwardinni	280	313	-	-	2	-	-	16	-	-	1	-	-	-	-	6.30	0.00	6.30	3.00	
3	RCR	SND	Gunda	Mahampur	Mahampur	565	632	-	1	3	-	-	19	-	-	-	1	-	-	-	4.60	0.40	5.00	3.00	
4	RCR	SND	Hosahalli EJ	Amarapur	Amarapur	1402	1569	1	-	2	-	1	24	-	1	-	-	-	-	-	10.00	0.00	10.00	4.50	
5	RCR	SND	Hosahalli EJ	Hatti	Hatti	1101	1232	-	-	2	-	-	31	1	-	-	-	-	-	-	10.00	0.00	10.00	4.50	
6	RCR	SND	Madsirwar	Boodihal	Boodihal	1574	1763	1	-	2	-	-	33	-	1	-	-	-	-	-	9.00	0.00	9.00	4.00	

APENDIX-E (2007-08)
A B S T R A C T
RURAL WATER SUPPLY

District: Raichur

(Rs. in Lakhs)

Sl. No	Sector	O.B (as on 1.4.07)	Budget provision as per Govt. allocation	Total budget provision	Funds provided for scheme (Col. No. 10 + 13)	Action plan approved at ZP level for the works below Rs. 2 lakhs	On-Going Works			New works			Coverage of Habitations under BNP (S/r to Col. No. 8 to 13)				Remarks
							Nos	Nature of Schemes PWS/MWS	Funds Provided	Nos	Nature of Schemes PWS/MWS	Funds Provided	CAP-99	Slipped Back	Water Quality affected	Rural Schools	
CENTRAL SECTOR																	
1	ARWS (Normal Schemes)	295.00	308.13	603.13	597.72	5.41	21	PWS	163.23	15	PWS	62.71	40	20	5	0	
							73	MWS	341.97	11	MWS	29.81					
									505.20			92.52					
2	D.D.P	178.72	447.00	625.72	570.62	55.10	12	PWS	153.14	17	PWS	89.25	14	18	2	2	
							95	MWS	241.57	23	MWS	86.66					
									394.71			175.91					
3	Artificial Re-charge Mesures	0.00	30.00	30.00	30.00	0.00				16	Recharge works	30.00					
	Sub-Total	473.72	785.13	1258.85	1198.34	60.51	201		899.91	82		298.43	54	38	7	2	
STATE SECTOR																	
1	ARWSP/MNP	277.00	195.47	472.47	454.17	18.30	5	PWS	50.68	6	PWS	125.20	24	12	12	0	
							55	MWS	129.79	33	MWS	148.50					
									180.47			273.70					
2	Artificial Re-charge Mesures	25.56	26.50	52.06	40.35	11.71	0	0	0.00	26	Recharge works	40.39					
	Sub-Total	302.56	221.97	524.53	494.52	30.01	60		180.47	65	0	314.09	24	12	12	0	0
	Grand Total	776.28	1007.10	1783.38	1692.86	90.52	261		1080.38	147	0	612.52	78	50	19	2	0

Executive Engineer.,
P.R.E.Divn, Raichur

ABSTRACT
STATE SECTOR

RURAL WATER SUPPLY ACTION PLAN UNDER BHARATH NIRMAN FOR THE YEAR 2007-08

(Rs. In Lakhs)

Sl. No	Name of Taluka	SPILLOVER		CAP-99		Slipped back		0 to 20 LPCD		21 to 40 LPCD		41 to 55 LPCD		TOTAL		Remarks
		No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Raichur	11	22.09	9	70.00	0	0.00	0	0.00	0	0.00	0	0.00	20	92.09	
2	Manvi	23	32.11	0	0.00	0	0.00	20	92.70	22	7.30	0	0.00	65	132.11	
3	Deodurga	5	19.77	0	0.00	0	0.00	5	18.00	9	54.00	0	0.00	19	91.77	
4	Lingsugur	12	40.83	0	0.00	2	8.75	5	13.00	16	68.25	0	0.00	35	130.83	
5	Sindhaur	9	65.67	6	40.30	1	10.00	0	0.00	0	0.00	0	0.00	16	115.97	
	TOTAL	60	180.47	15	110.30	3	18.75	30	123.70	47	129.55	0	0.00	155	562.77	

Executive Enigneer.,
P.R.E.Divn,Raichur.

Chief Executive Officer.,
Zilla Panchayath, Raichur.

Adhyaksharu.,
Zilla Panchayath, Raichur.

ABSTRACT
CENTRAL SECTOR

RURAL WATER SUPPLY ACTION PLAN UNDER BHARATH NIRMAN FOR THE YEAR 2007-08

(Rs. In Lakhs)

Sl. No	Name of Taluka	SPILLOVER		CAP-99		Slipped back		0 to 20 LPCD		21 to 40 LPCD		41 to 55 LPCD		TOTAL		Remarks
		No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Raichur	4	30.74	3	8.00	1	13.00	0	0.00	1	13.00	0	0.00	9	64.74	
2	Manvi	39	188.60	0	0.00	0	0.00	7	64.00	0	0.00	0	0.00	46	252.60	
3	Deodurga	7	23.59	4	31.00	0	0.00	0	0.00	0	0.00	0	0.00	11	54.59	
4	Lingsugur	9	37.50	0	0.00	0	0.00	1	12.25	7	32.75	0	0.00	17	82.50	
5	Sindhanur	35	224.77	0	0.00	6	52.30	0	0.00	0	0.00	0	0.00	41	277.07	
	TOTAL	94	505.20	7	39.00	7	65.30	8	76.25	8	45.75	0	0.00	124	731.50	

Executive Enigneer.,
P.R.E.Divn,Raichur.

Chief Executive Officer.,
Zilla Panchayath, Raichur.

Adhyaksharu.,
Zilla Panchayath, Raichur.

ABSTRACT

D. D. P

RURAL WATER SUPPLY ACTION PLAN UNDER BHARATH NIRMAN FOR THE YEAR 2007-08

(Rs. In Lakhs)

Sl. No	Name of Taluka	SPILLOVER		CAP-99		Slipped back		0 to 20 LPCD		21 to 40 LPCD		41 to 55 LPCD		TOTAL		Remarks
		No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	No.of habitations	Estimated Cost	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Raichur	30	143.68	0	0.00	2	30.00	0	0.00	20	38.00	14	25.00	66	236.68	
2	Deodurga	29	144.16	0	0.00	0	0.00	27	72.20	45	24.50	14	6.80	115	247.66	
3	Lingsugur	48	106.87	0	0.00	0	0.00	6	25.50	11	53.70	0	0.00	65	186.07	
	TOTAL	107	394.71	0	0.00	2	30.00	33	97.70	76	116.20	28	31.80	246	670.41	

Executive Enigneer.,
P.R.E.Divn,Raichur.

Chief Executive Officer.,
Zilla Panchayath, Raichur.

Adhyaksharu.,
Zilla Panchayath, Raichur.

LIST OF SLIPPED BACK HABITATION AS ON 30-06-2007 & COVERAGE DURING 2005-06, 2006-07 IN
PROGRESS & BALANCE VILLAGES TARGETED FOR 2007-08.

SI No	Taluk	Total	Covered 2005-06	Covered 2006-07	Spillover & Inprogress	Targeted 2007-08	Remarks
1	Raichur	23	12	8	7	3	
2	Manvi	12	2	10	8	0	
3	Deodurga	22	17	5	5	0	
4	Lingsugur	26	13	11	5	2	
5	Sindhanur	37	18	7	5	12	
	TOTAL	120	62	41	30	17	

Executive Enigneer.,
P.R.E.Divn,Raichur.

LIST OF CAP-99 HABIATATION AS ON 30-06-2007 & COVERAGE DURING 2005-06, 2006-07 IN PROGRESS &
BALANCE VILLAGES TARGETED FOR 2007-08.

SI No	Taluk	Total	Covered 2005-06	Covered 2006-07	Spillover & JNP Inprogress	Targeted 2007-08	Remarks
1	Raichur	33	4	11	8	18	5 Habitations comes under city limit & 1 Habitation shifted
2	Manvi	16	8	8	8	-	
3	Deodurga	13	2	6	4	5	1 Habitation comes town limit
4	Lingsugur	9	1	8	8	-	
5	Sindhanur	41	6	26	21	9	
	TOTAL	112	21	59	49	32	

Executive Enigneer.,
P.R.E.Divn,Raichur.

PANCHAYAT RAJ ENGINEERING DIVISION, RAICHUR
WATER SUPPLY GRANTS YEAR MARKED FOR 2007-08

Govt.Or from Secretary P.R.E.D vide letter No.RDP65/RWS(2)07 Dated:17-4-2007

Sl. No	Head A/c	OB in P.R.E.D.	Grant marked for 2007-08	Total	Amt. required for balance CAP-99	Amt. required for balance Slipped Back	Amt. required for Spillover	Amt. required for Fresh	TOTAL	Balance required
1	M.N.P State	277.00	195.47	472.47	110.30	18.75	180.47	352.30	532.77	60.30
2	ARWSP	295.00	308.13	603.13	39.00	65.30	505.20	226.30	731.50	128.37
3	D.D.P	178.72	277.56	456.28	0.00	30.00	382.85	98.50	481.35	25.07
	TOTAL	750.72	781.16	1531.88	149.30	114.05	1068.52	677.10	1745.62	213.74

Executive Enigneer.,
P.R.E.Divn,Raichur.

Chief Executive Officer.,
Zilla Panchayath, Raichur.

PANCHAYATH RAJ ENGINEERING DIVISION, RAICHUR

ABSTRACT

RURAL WATER SUPPLY ACTION PLAN FOR THE YEAR 2007-08

(As per G.O No. RDP65/RWS(2)07 Dated:17-4-2007)

Sl. No	Head A/c	OB in P.R.E.D.	Grant marked for 2007-08	Total	Amt. required for Spillover	Amt. required for Fresh works						Grand Total	Additional Grant required
						Amt. required for balance CAP-99	Amt. required for balance Slipped Back	0 to 20 LPCD	20 to 40 LPCD	40 to 55 LPCD	TOTAL		
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	M.N.P State	277.00	195.47	472.47	180.47	110.30	18.75	123.70	129.55	0.00	382.30	562.77	90.30
2	ARWSP	295.00	308.13	603.13	505.20	39.00	65.30	76.25	45.75	0.00	226.30	731.50	128.37
3	D.D.P	178.72	447.00	625.72	394.71	0.00	30.00	97.70	116.20	31.80	275.70	670.41	44.69
	TOTAL	750.72	950.60	1701.32	1080.38	149.30	114.05	297.65	291.50	31.80	884.30	1964.68	263.36

Executive Enigneer.,
P.R.E.Divn,Raichur.

Chief Executive Officer.,
Zilla Panchayath, Raichur.

Adhyaksharu.,
Zilla Panchayath, Raichur.

2007-08 ನೇ ಸಾಲಿನ ಗ್ರಾಮೀಣ ನೀರು ಸರಬರಾಜು ಯೋಜನೆ ಅಡಿ ವಿವಿಧ ಶೀರ್ಷಿಕೆಗಳ ಕ್ರಿಯಾ ಯೋಜನೆಯ ಘೋಷ್ವಾರು

(ರೂ. ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರ. ಸಂ	ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ	ಪ್ರಾರಂಭಿಕ ಶಿಲ್ಕು (1.4.07)	2007-08 ನೇ ಸಾಲಿನಲ್ಲಿ ಹಂಚಿಕೆಯಾಗಿರುವ ಅನುದಾನ	ಒಟ್ಟು	ಮುಂದುವರೆದ ಕಾಮಗಾರಿಗಳಿಗೆ ಒದಗಿಸಿದ ಅನುದಾನ	ಹೊಸ ಕಾಮಗಾರಿಗಳಿಗೆ ತಯಾರಿಸಿದ ಕ್ರಿಯಾ ಯೋಜನೆ ಮೊತ್ತ	ಒಟ್ಟು ಮೊತ್ತ	ಹಂಚಿಕೆಯಾಗಿರುವ ಅನುದಾನಕ್ಕಿಂತ ಅವಶ್ಯವಿರುವ ಹೆಚ್ಚುವರಿ ಅನುದಾನ	ಷ ರಾ
1	2	3	4	5	6	7	8	9	10
1	ಎಂ.ಎನ್.ಪಿ ರಾಜ್ಯ ವಲಯ	277.00	195.47	472.47	180.47	382.30	562.77	90.30	
2	ಎ.ಆರ್.ಡಬ್ಲ್ಯು.ಎಸ್.ಪಿ	295.00	308.13	603.13	505.20	226.30	731.50	128.37	
3	ಡಿ.ಡಿ.ಪಿ	178.72	447.00	625.72	382.85	287.56	670.41	44.69	
	ಒಟ್ಟು	750.72	950.60	1701.32	1068.52	896.16	1964.68	263.36	

**ABSTRACT OF TALUKA AND HEAD WISE
RURAL WATER SUPPLY ACTION PLAN FOR THE YEAR 2007-08**

(Rs in Lakhs)

Sl. No	Taluka	GRANT PROVIDED									Grand Total
		M.N.P			A.R.W.S.P			D.D.P			
		Spillover	Fresh	Total	Spillover	Fresh	Total	Spillover	Fresh	Total	
1	2	3	4	5	6	7	8	9	10	11	12
1	Raichur	22.09	70.00	92.09	30.74	34.00	64.74	143.68	93.00	236.68	393.51
2	Manvi	32.11	100.00	132.11	188.60	64.00	252.60	0.00	0.00	0.00	384.71
3	Deodurga	19.77	72.00	91.77	23.59	31.00	54.59	144.16	103.50	247.66	394.02
4	Lingsugur	40.83	90.00	130.83	37.50	45.00	82.50	106.87	79.20	186.07	399.40
5	Sindhanur	65.67	50.30	115.97	224.77	52.30	277.07	0.00	0.00	0.00	393.04
	Total	180.47	382.3	562.77	505.2	226.3	731.5	394.71	275.7	670.41	1964.68

Executive Enigneer.,
P.R.E.Divn,Raichur.

Chief Executive Officer.,
Zilla Panchayath, Raichur.

Adhyaksharu.,
Zilla Panchayath, Raichur.